



**Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 1 -**

**Bayou St. John, Fairgrounds, Seventh Ward Group C (RR005) – Districts A
& D**

Progress of Previous Week's Work (April 20-24, 2026)

- No work performed.

Upcoming Week's Work (April 27 – May 8, 2026)

- No work performed.

Lake Terrace and Oaks Group B & C (RR219) – District D

Progress of Previous Week's Work (April 20-24, 2026)

- 1400 New York - The construction team have been testing the new waterline to prepare for the tie-in.
- 1300 New York - Crews continued to install drain line and began water line testing.
- 6200 Cartier Dr - Crews have been working on drain line repairs on the west side of the street with the east side set to follow.
- 1400 Frankfort - Crews continued waterline installation.

Upcoming Week's Work (April 27 – May 8, 2026)

- 1400 New York - The construction team will continue waterline testing ahead of the tie-in.
- 1300 New York - Crews will continue waterline testing along with drain line repairs.
- 6200 Cartier Dr - Crews will continue waterline testing as they prep for the waterline tie-in.
- 1400 Frankfort - Crews will continue waterline installation task.



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 1 -

Lakeview North Group F & G (RR222) – District A

Progress of Previous Week's Work (April 20-24, 2026)

- 6800 Vicksburg – The Mouton intersection was poured. Forming crews tackled the remaining ADA ramps ahead of pre-pours 4/16 and pour 4/17.
- 6500 General Diaz - Removal and forming of sidewalks and driveways continued. Porteous intersection was paved. Lane intersection work began 4/14.
- 6600 General Diaz – The west lane was poured 4/8. Ongoing work on east side includes installing base ahead of testing. Mandrel Testing and inspection for 8” Sewer was scheduled 4/20.
- 6700 General Diaz – With road restoration completed, crews began curb installation and poured curbs 4/15. Roadway removal and base restoration is complete at Chapelle intersection. Sidewalk and driveway panel removal and restoration process continued after starting on 4/13/26. Mandrel Testing and inspection for 8” Sewer occurred on 4/20.
- 7100 General Diaz - Removal and restoration at Conrad has been completed, along with the drain work. Forming and restoration of the curb and gutter, as well as ADA ramps, are currently in progress. Asphalt restoration at the Conrad intersection and along the block is planned for early May.
- 6400 Memphis - Water testing work progressed. Crews began sewer house connections.
- 6500 Memphis - Drain line installation work continued. Water valve blowout middle of street at 6524 Memphis St on 4/14/26. Emergency Closure has been requested along Lane to Porteous to repair existing watermain. SWBNO Networks crews reported on site to perform multiple repairs. Bacteria sample was then taken 4/16/26 after the repairs were made and chlorination protocols were implemented.



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 1 -

- 6600 Memphis - Waterline was installed, closure to tie in the new 8" water main occurred on 4/22/26.

Upcoming Week's Work (April 27 – May 8, 2026)

- 6900 Colbert - Restoration work and cleanup continues.
- 6800 Vicksburg - Restoration work is on-going.
- 6500 General Diaz – Crews plan to complete paving work, lane intersection, all curbs, sidewalks, driveways, and ADA Ramps.
- 6600 General Diaz - Roadway work. Mandrel Testing and inspection for 8" Sewer scheduled 4/20.
- 6700 General Diaz - Roadway work and sidewalks and driveway work. Mandrel Testing and inspection for 8" Sewer scheduled 4/20.
- 7100 General Diaz - Roadway work and work along intersection of Conrad.
- 6400 Memphis - Waterline work and testing.
- 6500 Memphis - Drain work. Test and tie-in water system including services.
- 6600 Memphis - Waterline work, test and tie-in water system including services. Closure to tie in the new 8" water main scheduled for 4/22/26.