



**Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 2 -**

BW Cooper, Gert Twon, Dixon Group E (RR018) – District B

- Work has not started

BW Cooper, Gert Town, Dixon Group A and D (RR213) – District A

Progress of Previous Week's Work (June 15-19, 2026)

- 4000 Gen Ogden – Drainage work continued.
- 9100 Peach – Crews finished water installations and began preparations for the new water line to be tied-in on 6/24.
- 3800 Cherry – Contractors continued their fine grading work for the new roadway.
- 9200 Dixon – Contractors continued their fine grading work for the new roadway.
- 3900 Hamilton – pour curb and gutter, weather pending pushed to next week
- 4000-4200 Hamilton – Sidewalks and driveways were poured, leaving only the ADA ramps and transitions to be poured.
- 3900 Hollygrove St. – Removal roadway and base was completed so that restoration can begin.

Upcoming Week's Work (June 22 – July 3, 2026)

- 4100 Gen Ogden – Drainage work will continue.
- 9100 Peach – Drainage laterals are being installed over the next two weeks.
- 3800 Hollygrove – Contractors expect to remove the roadway and road base ahead of utility work.
- 3800 Hollygrove – There is planned curb and gutter form work scheduled for the week of 6/29



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 2 -

- 4000 Hollygrove – Crews plan to install the new water main during the week of 6/22.
- 4100 Hollygrove – Crews plan to install the new water main during the week of 6/29; this work will begin immediately following the completion of water main installations on the 4000 block.
- 3800 Cherry – Contractors will place binder course for the new roadway.
- 9200 Dixon – Contractors will place binder course for the new roadway.
- 3900 Hollygrove – Curb and gutter form crews are starting the week of 6/24/2026.
- 3900 Hamilton – Contractors will place binder course for the new roadway.
- 3900 Hamilton – A wreck and form crew is being scheduled for sidewalks and driveways improvements.
- 9100 Peach – A water tie-in scheduled for 06/24. Crews will remove roadway and base ahead of utility improvements.
- 4200 Gen Ogden – Drainage work is planned to start the week of 07/06 after the July 4th Holiday.