



**Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 4 –**

**East Riverside, Garden District, Irish Channel, St. Thomas Group B
(RR036) – District B**

- Work has not started yet.

Audubon Group C (RR255) – District A

Progress of Previous Week's Work (August 10-14, 2026):

- 800 Arabella – A waterline tie-in was completed on 8/11 and crews continued drainage installations.
- 900 Arabella – Contractors continued the drainage installations.
- 1000 Arabella – Continued sewer point repairs and waterline tie-in on 8/13.
- 1100 Arabella – Continued sewer point repairs.

Upcoming Week's Work (August 17-28, 2026):

- 800 Arabella - Contractors will continue the drainage installations.
- 900 Arabella – Contractors will continue the drainage installations.
- 1000 Arabella – Crews plan to continue sewer point repairs.
- 1100 Arabella – Crews plan to continue sewer point repairs.

Plum Orchard Group D (RR137) – District E

- Work has not started

LNW Northwest Group C (RR110) – District E

Progress of Previous Week's Work (August 10-14, 2026):

- 5000-5100 N. Derbigny – The construction team continued roadway restoration task.



**Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 4 –**

- 1900/2000 Andry – The construction team was able to complete a waterline tie-in. Crews then finished the remaining drainage features.
- 2000 Eganina – Crews have been working on drain line installation.

Upcoming Week's Work (August 17-28, 2026):

- 5000-5100 N. Derbigny - Roadway restoration task will be underway.
- 1900/2000 Andry – Drain line installation will be ongoing.
- 2000 Eganina – Drain line installation will be ongoing.
- 1700 -1800 Eganina – Adjusting manholes Crews will be completing manhole adjustments.