



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 6 -

Pines Village Group C (RR135) – District D

Progress of Previous Week's Work (June 1-5, 2026)

- 4700 Francis – Crews completed additional road pavement preparation and drain lateral replacement to tie into South end pavement; they also restarted excavation in dead end portion of Francis.
- 4600 Lynhuber – Pavement joint sealant was installed.
- 4700 Lynhuber – The second half of pavement at Dreux intersection was completed; crews also formed ADA ramps at Dreux intersection.
- 4800 Lynhuber – Contractors formed the remaining panels at north end of the block and continued installing sidewalks and driveways on north side.
- 6600 - 6700 Dorian – Crews completed main water line tie in on 6-4-26; continued drainage repairs; and began excavating remaining roadway and installing water house connections.
- 6600-6700 W Laverne – Water main line replacement, and drainage mainline replacement work began.

Upcoming Week's Work (June 8-19, 2026)

- 4700 Francis – Crews will complete road restoration and ADA ramps at Dreux (dead end section) and additional roadway.
- 4700 Lynhuber – Contractors completed ADA ramps at Dreux intersection.
- 4800 Lynhuber – Contractors are planning to complete sidewalks and driveways on south side and ADA ramps at Prentiss intersection.
- 6600 - 6700 Dorian – In the coming weeks, crews will complete drainage repairs, continue road restoration, and install water house connections.
- 6600-6700 W Laverne - Water mainline and drainage mainline replacement will be the focus of work for the next two weeks.



Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 6 -
Pontchartrain Park Group C & D (RR142/RR143) – District D

Progress of Previous Week's Work (May 18-22, 2026)

- 4900 Mexico - Crews continued testing on the new waterline to confirm readiness for the tie-in.
- 5000 Mexico - Crews were forced to perform an emergency closure to repair a leak at the Debore Dr. and Mexico St intersection.
- 4000 Mithra - Drain line repairs are still underway.

Upcoming Week's Work (May 25 – June 5, 2026)

- 4900 Mexico - Waterline testing continues as crews prepare for the tie-in.
- 5000 Mexico - Crews repaired another unexpected leak ahead of testing. With this leak repaired, testing will be ongoing ahead of the waterline tie-in.
- 4000 Mithra - Crews experienced minor delays on installation of the new drain line due to recent heavy rainfall. Drain line replacement is set to continue.