



Capital Projects Administration / PDU
Project Status Worksheet
 (180 day look ahead)

Print Date: 13-Jan-2015
 Data Current as of: 15-Dec-2014

No.	Project Name	Scope of Work	Project Manager	A/E	Anticipated Construction Cost	Projected Bid Advertisement Start	Projected Bid Opening Date	Projected Construction Start	Construction Duration Days
1	Cemeteries Phase II - Lafayette #1 & 2 Cottages	Renovations to the historic cottages at Lafayette Cemeteries #1 & 2.	Nikisha Cammon	HMS Architects, APC	\$ 150,000	11-Dec-14A	21-Jan-15	3-Apr-15	180
2	St. Bernard Center	FEMA repairs to building structure, roof and system components.	Rodney Dionisio	Wayne Troyer Architects	\$ 0	20-Jan-15	19-Feb-15	28-Apr-15	90
3	Criminal District Courts Phase II - Interior Renovations	Interior renovations of existing building to expand Criminal Courts Building from 4 to 6 court rooms. The spaces that will serve the displaced entities must be renovated, these include the coroner's old office the coroner's basement space, the current collections department and, the drug testing space approximately 6,000 sq. ft.	Ellen Waguespack	Sizeler Thompson Brown Architects	\$ 7,648,000	9-Apr-15	9-May-15	11-Jul-15	365
4	Main Library Repairs	The scope of work includes architectural repairs, ADA upgrades, Electrical repairs and upgrades, and HVAC repairs.	Ellen Waguespack	WDG, LLC	\$ 1,610,919	29-Apr-15	29-May-15	4-Aug-15	180
5	Criminal Evidence & Processing Complex	The overall goal of this project is to provide the City of New Orleans with a new facility consolidating the functions of the NOPD Crime Lab, NOPD Central Evidence and Property Department, Municipal Court Property and Evidence, and Clerk of Criminal Court Property and Evidence into one building which will allow the individual entities to work collaboratively.	Jim Lynch	CDM Smith	\$ 14,565,000	3-May-15	2-Jun-15	9-Aug-15	449
6	Municipal Auditorium Phase I C - Roof Replacement & Building Stabilization	The next phase of work includes remediation and stabilization of the building including permanent interior ventilation to inhibit further mold growth, abatement of asbestos, remediation of lead based paint, removal of mold, roof replacement, removal of all contents including carpet, seating, drapery and other finishes, removal of all mechanical and electrical equipment in the basement and elsewhere, replacement of the existing sprinkler system and securing the building's exterior elements such as windows and doorways to prevent further deterioration and potential vandalism and placement of a permanent sump pump in the basement.	Rodney Dionisio	N-Y Associates Architects	\$ 7,767,526	9-May-15	8-Jun-15	7-Aug-15	270
Total:					\$ 31,741,445				