

Grantee: New Orleans, LA

Grant: B-13-MS-22-0001

July 1, 2017 thru September 30, 2017 Performance Report



Grant Number:

B-13-MS-22-0001

Obligation Date:**Award Date:****Grantee Name:**

New Orleans, LA

Contract End Date:

04/21/2016

Review by HUD:

Original - In Progress

Grant Award Amount:

\$15,031,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$15,031,000.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$15,031,000.00

Disasters:**Declaration Number**

FEMA-4080-LA

FEMA-4041-LA

FEMA-4015-LA

Narratives**Disaster Damage:**

On Wednesday, August 29, 2012, Hurricane Isaac made landfall on the Louisiana Coast as a Category 1 Hurricane causing substantial and widespread wind damage and flooding in the City of New Orleans, leaving the majority of the city's residents, businesses, and streets without electrical power for days. The storm stalled over Southern Louisiana over a 48-hour period, at times moving as slowly as 6 miles per hour. During the storm high winds and continuous rainfall produced by Hurricane Isaac caused significant damage to the City of New Orleans. The hurricane force winds downed power lines, trees, and light poles, and created massive disaster related debris within the City's rights of way. Storm surges caused serious damages to facilities and infrastructure located outside of the City's levee protection systems.

Recovery Needs:

Hurricane Isaac was primarily a slow moving, heavy rain and high wind event. As a result, substantial costs were incurred in repairing damage to the City's drainage system, which had been clogged with debris from the storm, removing debris from roadways and public areas, collecting debris from private property, repairing water damage to public buildings, restoring street signals and street lights, and performing other repair and cleanup activities.

These activities were undertaken with the assistance of the Federal Emergency Management Agency (FEMA) which assisted in assessing damage and providing funding to begin the recovery process. Therefore, the bulk of the funds subject to this Action Plan will be utilized to meet the City's cost share responsibilities to FEMA, to reimburse the City for eligible expenses of storm recovery, and to complete the activities that were not fully funded by FEMA.

The City took actions to provide temporary housing to persons displaced by Hurricane Isaac. In addition, the City's housing officials conducted field visits and site visits of assisted housing units across the City and found no significant damage.

The City obtained from HUD, FEMA, and the State of Louisiana additional data for estimates of damage to Owner Occupied Housing and Rental Units. That information confirmed the field inspections conducted by the City after the Hurricane. The vast majority of the damage to owner occupied properties was minor – 92% of the Owner Occupied Housing had losses that averaged \$687.00.

HUD ESTIMATE OF DAMAGE TO OWNER OCCUPIED PROPERTIES**Damage Category**

Count

Total Loss

Average Loss

Minor-Low

7876

\$ 5,412,345

\$ 687

Minor-High

471



\$ 2,151,139
 \$ 4,567
 Major-High
 52
 \$ 533,275
 \$10,255
 Major-Low
 74
 \$ 793,167
 \$10,718
 Severe
 25
 \$ 802,434
 \$32,097
 Grand Total
 8498
 \$9,692,359
 \$ 1,141

Nearly 80% of the estimated 3441 rental units damaged during the Storm had moderate damage.
 FEMA ESTIMATE OF DAMAGED RENTAL UNITS

ORLEANS PARISH

Moderate
 Major
 Substantial
 Destroyed
 Grand Total
 Grand Total
 2750
 154
 533
 4
 3441

In an effort to utilize the scarce resources available for housing activities, the City has implemented a comprehensive approach to improving substandard housing, particularly those units damaged by declared disasters. To that end, the City works with its stakeholders to identify both disaster and also non-disaster federal, state, corporate, and nonprofit funding sources available to assist residents in their recovery efforts.

In December 2012, the City issued a Request for Proposals to award HOME funds for eligible activities including rehabilitation of substandard occupied rental properties. None of the applications identified Hurricane Isaac as a factor in the need for rehabilitation funding.

Recently the City awarded nearly \$5 million of its HOME allocation to not-for-profit organizations who perform Owner Occupied Rehabilitation programs. These organizations assist low-income homeowners who either are displaced because they do not have sufficient resources to complete repairs to their homes or are living in substandard conditions because they do not have the financial resources to undertake repairs to their homes. These organizations will prioritize low-income homeowners who are unable to return to their homes because of damage caused by disasters including Hurricane Isaac.

These organizations received funding based upon performance under prior contracts and have demonstrated the capacity to manage these funds, to complete rehabilitation of homes, and to serve those households with the greatest need.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$15,031,000.00
Total Budget	\$7,931,000.00	\$15,031,000.00
Total Obligated	\$7,931,000.00	\$15,031,000.00
Total Funds Drawdown	\$50.00	\$6,871,999.04
Program Funds Drawdown	\$50.00	\$6,871,999.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,956,226.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		63.00%
Overall Benefit Percentage (Actual)		37.12%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,254,650.00	\$0.00
Limit on Admin/Planning	\$3,006,200.00	\$411,401.40
Limit on State Admin	\$0.00	\$411,401.40
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

The City of New Orleans (City) has focused on finalizing all Round 1 activities and preparing for the implementation of Round 2 activities during this reporting period. During this quarter the City submitted a request for an extension of the expenditure deadline associated with the repayment funds as a result of the OIG audit on the Hurricane Isaac grant. The extension included details relative to the repayment as well as a revised budget incorporating the repayment amount and the Round 2 budgeted amount.

We have \$50.00 in expenditures for the Gen-Adm-E2 activity to report for this quarter.

Updates for the Round 2 activities are as follows:

Infrastructure - Drainage Point Repairs - Phase 2

The Drainage Point Repairs project started with a compiled list of known drainage issues identified after Hurricane Isaac. The locations were identified via the City's 311 system. This system allows citizens to report all types of issues, and more specific to this project, drainage issues such as flooding, collapsed drain lines, etc.

During Phase I, Richard C. Lambert (RCL), an engineering firm was procured to conduct site visits to inspect all identified locations, determine the necessary type of repair and/or solution for each location, quantify the type and sizes of material necessary for the repairs and create design and specification documentation to prepare the project for public bid. The original list of locations given to RCL for scoping and design totaled 523 sites. RCL inspected every site from the original list and recommended repairs for each. Requests for repairs that were judged to be outside the scope of this project were referred to other entities for completion. At the conclusion of the project scoping phase, the original list of locations was reduced from 523 sites to 169. All selected locations were submitted for environmental review and clearance.

The City requested a cost proposal from RCL for Phase II construction management and inspection. After a complete review of the RCL proposal, comparisons with the independent cost estimates completed by the City, and further negotiations with RCL, the rates and fees proposed by RCL were deemed cost reasonable. As we move to Phase II and enter the construction phase, the RCL contract will be amended to extend the contract term and include additional fees for construction management and inspection.

The construction phase of the project went to public bid on September 5, 2017. A total of eight bids were submitted and after review by the engineer of record, it was recommended that the lowest responsive bidder, Wallace C. Drennan, Inc., be selected for award of contract. After review of the engineer's recommendation, the City agreed with the recommendation that Wallace C. Drennan be awarded the contract.



Public Facilities – DPW Maintenance Administration Building

The independent cost estimate, cost reasonableness analysis and public bid for construction services was completed in the previous quarter. The recommendation for award was to the lowest responsive bidder. The contract between the City and CDW Services, LLC, for the DPW Maintenance Administration Building construction services was executed on August 31, 2017. The project pre-construction meeting was held on September 18, 2017.

Public Facilities – Criminal District Court

The City has not activity to report for this project for this quarter.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
GO, Grant Oversight Round 1	\$0.00	\$0.00	\$0.00
R1-ADMIN, Administrative-Round 1	\$50.00	\$639,402.36	\$411,401.40
R1-CB, Infrastructure Round 1	\$0.00	\$1,616,745.25	\$1,616,745.25
R1-DEMO, Public Services Round 1	\$0.00	\$660,136.14	\$660,136.14
R1-DPR, Public Facilities Round 1	\$0.00	\$256,644.20	\$256,644.20
R1-DRM, Infrastructure Round 1	\$0.00	\$1,790,757.31	\$1,790,757.31
R1-EFPR-JOC, Public Facilities Round 1	\$0.00	\$94,996.67	\$94,996.67
R1-FAL, Public Services Round 1	\$0.00	\$2,041,318.07	\$2,041,318.07
R1-NOMA-ER, NOMA-Emergency Repairs	\$0.00	\$0.00	\$0.00
R2 INF, Infrastructure Round 2	\$0.00	\$6,598,010.00	\$0.00
R2-Administration, Administrative-Round 2	\$0.00	\$112,147.64	\$0.00
R2-PF, Public Facilities Round 2	\$0.00	\$1,220,842.36	\$0.00



Activities

Project # / Title: GO / Grant Oversight Round 1

Grantee Activity Number: GO-CB

Activity Title: Grant Oversight-CB

Activity Category:

Planning

Project Number:

GO

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Grant Oversight Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2017

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of New Orleans

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The City of New Orleans procured Jacobs CSRS to identify and manage all of the grant related task for Isaac projects/Isaac repair work.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	GO-DEMO
Activity Title:	Grant Oversight Demos

Activity Category:

Planning

Project Number:

GO

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Grant Oversight Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans procured Jacobs CSRS to identify and manage all of the grant related task for Isaac projects/Isaac repair work.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	GO-DR
Activity Title:	Grants Oversight-DR

Activity Category:

Planning

Project Number:

GO

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Grant Oversight Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans procured Jacobs CSRS to identify and manage all of the grant related task for Isaac projects/repair work.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	GO-FAL
Activity Title:	Grant Oversight-FAL

Activity Category:

Planning

Project Number:

GO

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Grant Oversight Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant oversight costs associated with the Force Account Labor project.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-ADMIN / Administrative-Round 1

Grantee Activity Number:	Admin-PD
Activity Title:	Administration-Project Delivery

Activity Category:

Administration

Project Number:

R1-ADMIN

Projected Start Date:

04/21/2014

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative-Round 1

Projected End Date:

04/20/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$152,897.12
Total Budget	\$0.00	\$152,897.12
Total Obligated	\$0.00	\$152,897.12
Total Funds Drawdown	\$0.00	\$152,897.12
Program Funds Drawdown	\$0.00	\$152,897.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$152,897.12
City of New Orleans	\$0.00	\$152,897.12



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a project manager to directly manage and deliver all Hurricane Isaac projects as outlined in the City’s action plan. Major tasks will include meetings with A/E to provide design guidance on City Standards/Specifications, perform routine site visits to ensure contractors are performing adequately and following City standards, process invoices and all project paperwork needed to implement a project from start to closeout, etc.

Location Description:

Citywide

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Admin-PD E2
Activity Title:	Admin -Prog Delivery E2

Activity Category:

Administration

Project Number:

R1-ADMIN

Projected Start Date:

04/22/2014

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative-Round 1

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$117,216.25
Total Budget	\$0.00	\$117,216.25
Total Obligated	\$0.00	\$117,216.25
Total Funds Drawdown	\$0.00	\$115,640.14
Program Funds Drawdown	\$0.00	\$115,640.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$115,640.14
City of New Orleans	\$0.00	\$115,640.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a project manager to directly manage and deliver all Hurricane Isaac projects as outlined in the City's action plan. Major tasks will include meetings with A/E to provide design guidance on City Standards/Specifications, perform routine site visits to ensure contractors are performing adequately and following City standards, process invoices and all project paperwork needed to implement a project from start to closeout, etc.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Admin-PDE
Activity Title:	Administrative Activities-E

Activity Category:

Administration

Project Number:

R1-ADMIN

Projected Start Date:

04/22/2014

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative-Round 1

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$14,288.99
Total Budget	\$0.00	\$14,288.99
Total Obligated	\$0.00	\$14,288.99
Total Funds Drawdown	\$0.00	\$14,288.99
Program Funds Drawdown	\$0.00	\$14,288.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,310.90
City of New Orleans	\$0.00	\$12,310.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a project manager to directly manage and deliver all Hurricane Isaac projects as outlined in the City's action plan. Major tasks will include meetings with A/E to provide design guidance on City Standards/Specifications, perform routine site visits to ensure contractors are performing adequately and following City standards, process invoices and all project paperwork needed to implement a project from start to closeout, etc.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GEN ADM-1
Activity Title:	Administrative Activities

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

R1-ADMIN

Project Title:

Administrative-Round 1

Projected Start Date:

04/22/2014

Projected End Date:

04/21/2016

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$106,083.47
Total Budget	\$0.00	\$106,083.47
Total Obligated	\$0.00	\$106,083.47
Total Funds Drawdown	\$0.00	\$106,083.47
Program Funds Drawdown	\$0.00	\$106,083.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,456.41
City of New Orleans	\$0.00	\$141,456.41
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a Disaster Recovery Analyst in conjunction with the project manager to ensure that all documentation for the Isaac program is filed correctly (both electronic and hard copies), to input information into DRGR in a timely and appropriate fashion in order to comply with federal regulations and drawdown funds. Other expenses include travel and training for the PM and DR Analyst. In order to spend CDBG Funds, all activities must be environmentally cleared prior to spending the funds. Expenses were incurred as a result of this ERR process. The use of the grant management team, Jacobs CSRS, was needed to help identify the proper documentation needed to draw down CDBG grant funds.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Gen-Adm E2

Activity Title: Gen Adm E2

Activity Category:

Administration

Project Number:

R1-ADMIN

Projected Start Date:

04/22/2014

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative-Round 1

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$227,421.07
Total Budget	\$0.00	\$227,421.07
Total Obligated	\$0.00	\$227,421.07
Total Funds Drawdown	\$50.00	\$996.22
Program Funds Drawdown	\$50.00	\$996.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$946.22
City of New Orleans	\$0.00	\$946.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a Disaster Recovery Analyst in conjunction with the project manager to ensure that all documentation for the Isaac program is filed correctly (both electronic and hard copies), to input information into DRGR in a timely and appropriate fashion in order to comply with federal regulations and drawdown funds. Other expenses include travel and training for the PM and DR Analyst. In order to spend CDBG Funds, all activities must be environmentally cleared prior to spending the funds. Expenses were incurred as a result of this ERR process. The use of the grant management team, GCR, was needed to help develop and update Procurement policies and procedures as well as provide training for staff.

Location Description:

Citywide

Activity Progress Narrative:

The \$50.00 expenditure for this activity will be reversed in the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GEN-ADM-1E
Activity Title:	Administrative Activities-E

Activity Category:

Administration

Project Number:

R1-ADMIN

Projected Start Date:

04/22/2014

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administrative-Round 1

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$21,495.46
Total Budget	\$0.00	\$21,495.46
Total Obligated	\$0.00	\$21,495.46
Total Funds Drawdown	\$0.00	\$21,495.46
Program Funds Drawdown	\$0.00	\$21,495.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,495.46
City of New Orleans	\$0.00	\$21,495.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans will use a Disaster Recovery Analyst in conjunction with the project manager to ensure that all documentation for the Isaac program is filed correctly (both electronic and hard copies), to input information into DRGR in a timely and appropriate fashion in order to comply with federal regulations and drawdown funds. Other expenses include travel and training for the PM and DR Analyst. In order to spend CDBG Funds, all activities must be environmentally cleared prior to spending the funds. Expenses were incurred as a result of this ERR process. The use of the grant management team, Jacobs CSRS, was needed to help identify the proper documentation needed to draw down CDBG grant funds.

Location Description:

Citywide

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-CB / Infrastructure Round 1

Grantee Activity Number: CB-1

Activity Title: Catch Basins

Activity Category:

Debris removal

Project Number:

R1-CB

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2017

N/A

To Date

\$1,616,745.25

Total Budget

\$0.00

\$1,616,745.25

Total Obligated

\$0.00

\$1,616,745.25

Total Funds Drawdown

\$0.00

\$1,616,745.25

Program Funds Drawdown

\$0.00

\$1,616,745.25



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,616,745.25
City of New Orleans	\$0.00	\$1,616,745.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

With the assistance of local 311 records (the City's non-emergency phone center), cleaning of catch basins and associated drain lines took place throughout the City to ensure that all Isaac-related debris was removed to prevent any impacts of future flooding from a major rain event. Typically, the use of equipment for vacuuming and water jetting the catch basins/drain lines was used to provide the necessary cleaning required, unclogging the basin/drain line.

Location Description:

The cleaning of the catch basins and drain lines focused primarily in low to moderate income neighborhoods/zones throughout the entire City. See supporting documents for maps showing exact locations of all cleanings, including those cleaned in LMI areas. By cleaning in areas City-wide, this provided an adequate cleaning of the overall drainage network lowering the risk for potential flooding in future rain events.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	93917	93916	343829	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





Grantee Activity Number:	CB-1E
Activity Title:	Catch Basins-E

Activity Category:

Debris removal

Activity Status:

Under Way

Project Number:

R1-CB

Project Title:

Infrastructure Round 1

Projected Start Date:

04/22/2014

Projected End Date:

12/31/2016

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

With the assistance of local 311 records (the City's non-emergency phone center), cleaning of catch basins and associated drain lines took place throughout the City to ensure that all Isaac-related debris was removed to prevent any impacts of future flooding from a major rain event. Typically, the use of equipment for vacuuming and water jetting the catch basins/drain lines was used to provide the necessary cleaning required, unclogging the basin/drain line.

Location Description:

The cleaning of the catch basins and drain lines focused primarily in low to moderate income neighborhoods/zones throughout the entire City. See supporting documents for maps showing exact locations of all cleanings, including those cleaned in LMI areas. By cleaning in areas City-wide, this provided an adequate cleaning of the overall drainage network lowering the risk for potential flooding in future rain events.

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-DEMO / Public Services Round 1

Grantee Activity Number: DEMO-LMI

Activity Title: Demolitions-LMI

Activity Category:

Clearance and Demolition

Project Number:

R1-DEMO

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Services Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2017

N/A

To Date

\$525,066.55

Total Budget

\$0.00

\$525,066.55

Total Obligated

\$0.00

\$525,066.55

Total Funds Drawdown

\$0.00

\$525,066.55



Program Funds Drawdown	\$0.00	\$525,066.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,542.65
City of New Orleans	\$0.00	\$650,542.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to the high winds of Hurricane Isaac, several private residential structures sustained damage to an extent that they became Imminent Dangers of Collapse (IDC) and were an immediate threat to the public. The City of New Orleans is responsible for eliminating these public threats by demolishing the structures declared as IDCs. Following Hurricane Isaac, The City of New Orleans determined that 41 structures were IDCs and will have them all demolished. A total of 32 structures have been demolished to date in this category.

Location Description:

The location of the residential structures deemed IDC were selected based on the most imminent danger to the public and safety. They are located throughout the City. Please see supporting documentation for addresses.

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	32/32

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Singlefamily Units	0	32/32

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





Grantee Activity Number:	RD-UN
Activity Title:	Residential Demolitions

Activity Category:

Clearance and Demolition

Project Number:

R1-DEMO

Projected Start Date:

04/21/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Services Round 1

Projected End Date:

04/20/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$135,069.59
Total Budget	\$0.00	\$135,069.59
Total Obligated	\$0.00	\$135,069.59
Total Funds Drawdown	\$0.00	\$135,069.59
Program Funds Drawdown	\$0.00	\$135,069.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,476.10
City of New Orleans	\$0.00	\$125,476.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to the high winds of Hurricane Isaac, several private residential structures sustained damage to an extent that they became Imminent Dangers of Collapse (IDC) and were an immediate threat to the public. The City of New Orleans is responsible for eliminating these public threats by demolishing the structures declared as IDCs. Following Hurricane Isaac, The City of New Orleans determined that 41 structures were IDCs and will have them all demolished. A total of 9 structures have been demolished to date in this category.

Location Description:

The location of the residential structures deemed IDC were selected based on the most imminent danger to the public and safety. They are located throughout the City. Please see supporting documentation for addresses.

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/9



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-DPR / Public Facilities Round 1

Grantee Activity Number:	DPR-D
Activity Title:	Drainage Point Repair Design

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
R1-DPR

Projected Start Date:
07/20/2015

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Public Facilities Round 1

Projected End Date:
07/19/2017

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$223,444.20
Total Budget	\$0.00	\$223,444.20



Total Obligated	\$0.00	\$223,444.20
Total Funds Drawdown	\$0.00	\$223,444.20
Program Funds Drawdown	\$0.00	\$223,444.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$223,444.20
City of New Orleans	\$0.00	\$223,444.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has located 167 damaged drain lines throughout the City that will require point repairs. The poor condition of these drainage points was exacerbated by Hurricane Isaac. These drain lines are the primary way that the City fights flooding. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed, causing unnecessary flooding and allowing storm water to infiltrate into the roadway foundation, creating sinkholes and undermining the structural integrity of the roadway and damaging water, sewer, and other underground utility lines. These repairs will restore drainage system capacity and repair damaged roadway foundations in the area of the drain line failure to reduce the potential of the type of flooding that was experienced during Hurricane Isaac. These repairs will allow storm water to drain off streets quicker in future storms and reduce flooding. They will prevent future damage to roadways, waterlines, and sewer lines due to settlement and erosion from water leaks in the drain lines.

A properly sized and functioning storm water drainage system is essential to the protection of the public, property, and infrastructure of any metropolitan area. This is especially true in the City of New Orleans, where a significant portion of the city is at or below sea level. This topography presents a unique challenge for storm water drainage.

The City's storm water drainage system is one of the most extensive and complex systems in existence. It consists of approximately 117,770 drainage manholes, catch basins, and inlets, 2,700 miles of underground drainage pipes and canals, 90 miles of open canals, 13 underpass pumping stations, and 22 drainage pumping stations. When it rains, the system is designed to drain an inch of rainfall off the streets in the first hour, and then an additional half-inch of rainfall each additional hour. Rain fall is intended to drain off the streets along curbs gutters and open ditches into catch basins which flow into small drainage pipes that are less than 18 inches in diameter. The small drainage pipes drain the water into larger drainage pipes and canals which take the water to pumping stations. There are two West Bank pumping stations and two stations in Eastern New Orleans that pump rainwater into the Intracoastal Waterway and the Industrial Canal.

Damage to the catch basins and/or small drainage pipes that are designed to drain rainwater off neighborhood streets and into larger drainage pipes and canals so that it can be pumped out of the City has been identified in 167 locations city-wide. This damage consists of cracked, partially collapsed, or fully collapsed drainage pipes and/or catch basins. This damage prevents water in these areas from draining as rapidly as possible, causing unnecessary and prolonged flooding of streets and property. In the underground drainage pipes themselves, cracks in the pipes allow water to seep out into the foundation of the roadway, causing it to weaken and erode, creating voids underneath the roadways and eventually causing sinkholes to form and/or other catastrophic damage to occur. On the surface, damaged drainage pipes can cause cracks in the pavement and settlement in the pavement and on property adjacent to roadways. Underneath the surface, water from damaged drainage pipes can undermine and cause leaks to water lines, sewer lines, and underground utilities. Significant amounts of rainfall such as those experienced during Hurricane Isaac and other storm events cause existing cracks and other damage to the drainage pipes to become much worse. If these drainage pipe repairs are not completed now, another hurricane or storm could cause additional unnecessary flooding of streets and property damage. As the likelihood of increased flooding and damages becomes greater, and the more the cost of needed repairs increases, the longer these repairs are delayed.

Each location with a damaged drainage pipe or catch basin will be assessed to determine what repairs need to be made in order to ensure the catch basin and/or drainage pipe is fully functional so that it can drain water as designed. The majority of the repairs will require the damaged section of drainage pipe to be dug up and removed, and a new drainage pipe to be installed in its place. Once this is complete, the roadway foundation will be rebuilt and new pavement will be placed over the area. When possible, the work underground will be completed prior to any planned repaving of the roadway as part of the City's capital improvement construction program. And, as with the catch basin cleaning above, any problem in the drainage capacity and proper operation affect the entire City's infrastructure, thereby meeting the LMI national objective.





Location Description:

The City of New Orleans will be making point repairs to the drainage system city wide. Based on 311 calls/logs, the Department of Public Works has compiled a list of 523 known drainage issues that will use this funding to make the necessary repairs. Repairs will be made equally throughout the five council districts (A-E).

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	93917	93916	343829	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DPR-D-E
Activity Title:	Drainage Point Repair Design-E

Activity Category:

Debris removal

Project Number:

R1-DPR

Projected Start Date:

07/20/2015

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Facilities Round 1

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$33,200.00
Total Budget	\$0.00	\$33,200.00
Total Obligated	\$0.00	\$33,200.00
Total Funds Drawdown	\$0.00	\$33,200.00
Program Funds Drawdown	\$0.00	\$33,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,200.00
City of New Orleans	\$0.00	\$33,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has located 167 damaged drain lines throughout the City that will require point repairs. The poor condition of these drainage points was exacerbated by Hurricane Isaac. These drain lines are the primary way that the City fights flooding. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed, causing unnecessary flooding and allowing storm water to infiltrate into the roadway foundation, creating sinkholes and undermining the structural integrity of the roadway and damaging water, sewer, and other underground utility lines. These repairs will restore drainage system capacity and repair damaged roadway foundations in the area of the drain line failure to reduce the potential of the type of flooding that was experienced during Hurricane Isaac. These repairs will allow storm water to drain off streets quicker in future storms and reduce flooding. They will prevent future damage to roadways, waterlines, and sewer lines due to settlement and erosion from water leaks in the drain lines.

A properly sized and functioning storm water drainage system is essential to the protection of the public, property, and infrastructure of any metropolitan area. This is especially true in the City of New Orleans, where a significant portion of the city is at or below sea level. This topography presents a unique challenge for storm water drainage.

The City's storm water drainage system is one of the most extensive and complex systems in existence. It consists



of approximately 117,770 drainage manholes, catch basins, and inlets, 2,700 miles of underground drainage pipes and canals, 90 miles of open canals, 13 underpass pumping stations, and 22 drainage pumping stations. When it rains, the system is designed to drain an inch of rainfall off the streets in the first hour, and then an additional half-inch of rainfall each additional hour. Rain fall is intended to drain off the streets along curbs gutters and open ditches into catch basins which flow into small drainage pipes that are less than 18 inches in diameter. The small drainage pipes drain the water into larger drainage pipes and canals which take the water to pumping stations. There are two West Bank pumping stations and two stations in Eastern New Orleans that pump rainwater into the Intracoastal Waterway and the Industrial Canal.

Damage to the catch basins and/or small drainage pipes that are designed to drain rainwater off neighborhood streets and into larger drainage pipes and canals so that it can be pumped out of the City has been identified in 167 locations city-wide. This damage consists of cracked, partially collapsed, or fully collapsed drainage pipes and/or catch basins. This damage prevents water in these areas from draining as rapidly as possible, causing unnecessary and prolonged flooding of streets and property. In the underground drainage pipes themselves, cracks in the pipes allow water to seep out into the foundation of the roadway, causing it to weaken and erode, creating voids underneath the roadways and eventually causing sinkholes to form and/or other catastrophic damage to occur. On the surface, damaged drainage pipes can cause cracks in the pavement and settlement in the pavement and on property adjacent to roadways. Underneath the surface, water from damaged drainage pipes can undermine and cause leaks to water lines, sewer lines, and underground utilities. Significant amounts of rainfall such as those experienced during Hurricane Isaac and other storm events cause existing cracks and other damage to the drainage pipes to become much worse. If these drainage pipe repairs are not completed now, another hurricane or storm could cause additional unnecessary flooding of streets and property damage. As the likelihood of increased flooding and damages becomes greater, and the more the cost of needed repairs increases, the longer these repairs are delayed.

Each location with a damaged drainage pipe or catch basin will be assessed to determine what repairs need to be made in order to ensure the catch basin and/or drainage pipe is fully functional so that it can drain water as designed. The majority of the repairs will require the damaged section of drainage pipe to be dug up and removed, and a new drainage pipe to be installed in its place once this is complete, the roadway foundation will be rebuilt and new pavement will be placed over the area. When possible, the work underground will be completed prior to any planned repaving of the roadway as part of the City's capital improvement construction program. And, as with the catch basin cleaning above, any problem in the drainage capacity and proper operation affect the entire City's infrastructure, thereby meeting the LMI national objective.

Location Description:

The City of New Orleans will be making point repairs to the drainage system city wide. Based on 311 calls/logs, the Department of Public Works has compiled a list of 523 known drainage issues that will use this funding to make the necessary repairs. Repairs will be made equally throughout the five council districts (A-E).

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DPR-Phase II-Repayment
Activity Title:	Drainage Point Repairs-Phase II-Repayment

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

R1-DPR

Projected Start Date:

02/01/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Facilities Round 1

Projected End Date:

01/31/2022

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has located 167 damaged drain lines throughout the City that will require point repairs. The poor condition of these drainage points was exacerbated by Hurricane Isaac. These drain lines are the primary way that the City fights flooding. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed, causing unnecessary flooding and allowing storm water to infiltrate into the roadway foundation, creating sinkholes and undermining the structural integrity of the roadway and damaging water, sewer, and other underground utility lines. These repairs will restore drainage system capacity and repair damaged roadway foundations in the area of the drain line failure to reduce the potential of the type of flooding that was experienced during Hurricane Isaac. These repairs will allow storm water to drain off streets quicker in future storms and reduce flooding. They will prevent future damage to roadways, waterlines, and sewer lines due to settlement and erosion from water leaks in the drain lines.

A properly sized and functioning storm water drainage system is essential to the protection of the public, property, and infrastructure of any metropolitan area. This is especially true in the City of New Orleans, where a significant portion of the city is at or below sea level. This topography presents a unique challenge for storm water drainage.

The City's storm water drainage system is one of the most extensive and complex systems in existence. It consists of approximately 117,770 drainage manholes, catch basins, and inlets, 2,700 miles of underground drainage pipes and canals, 90 miles of open canals, 13 underpass pumping stations, and 22 drainage pumping stations. When it rains, the system is designed to drain an inch of rainfall off the streets in the first hour, and then an additional half-inch of rainfall each additional hour. Rain fall is intended to drain off the streets along curbs gutters and open ditches into catch basins which flow into small drainage pipes that are less than 18 inches in diameter. The small



drainage pipes drain the water into larger drainage pipes and canals which take the water to pumping stations. There are two West Bank pumping stations and two stations in Eastern New Orleans that pump rainwater into the Intracoastal Waterway and the Industrial Canal.

Damage to the catch basins and/or small drainage pipes that are designed to drain rainwater off neighborhood streets and into larger drainage pipes and canals so that it can be pumped out of the City has been identified in 167 locations city-wide. This damage consists of cracked, partially collapsed, or fully collapsed drainage pipes and/or catch basins. This damage prevents water in these areas from draining as rapidly as possible, causing unnecessary and prolonged flooding of streets and property. In the underground drainage pipes themselves, cracks in the pipes allow water to seep out into the foundation of the roadway, causing it to weaken and erode, creating voids underneath the roadways and eventually causing sinkholes to form and/or other catastrophic damage to occur. On the surface, damaged drainage pipes can cause cracks in the pavement and settlement in the pavement and on property adjacent to roadways. Underneath the surface, water from damaged drainage pipes can undermine and cause leaks to water lines, sewer lines, and underground utilities. Significant amounts of rainfall such as those experienced during Hurricane Isaac and other storm events cause existing cracks and other damage to the drainage pipes to become much worse. If these drainage pipe repairs are not completed now, another hurricane or storm could cause additional unnecessary flooding of streets and property damage. As the likelihood of increased flooding and damages becomes greater, and the more the cost of needed repairs increases, the longer these repairs are delayed.

Each location with a damaged drainage pipe or catch basin will be assessed to determine what repairs need to be made in order to ensure the catch basin and/or drainage pipe is fully functional so that it can drain water as designed. The majority of the repairs will require the damaged section of drainage pipe to be dug up and removed, and a new drainage pipe to be installed in its place. Once this is complete, the roadway foundation will be rebuilt and new pavement will be placed over the area. When possible, the work underground will be completed prior to any planned repaving of the roadway as part of the City's capital improvement construction program. And, as with the catch basin cleaning above, any problem in the drainage capacity and proper operation affect the entire City's infrastructure, thereby meeting the LMI national objective.

Location Description:

The City of New Orleans will be making point repairs to the drainage system citywide. Based on 311 calls/logs, the Department of Public Works has compiled a list of 523 known drainage issues that will use this funding to make the necessary repairs. Repairs will be made equally throughout the five council districts (A-E)

Activity Progress Narrative:

Proposed repayment plan/budget was submitted for approval on September 6, 2017. The City is waiting for HUD approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	93917	93916	343829	54.63

LMI%:

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-DRM / Infrastructure Round 1

Grantee Activity Number: DRM-1
Activity Title: Debris Removal/Monitoring

Activity Category:

Debris removal

Activity Status:

Under Way

Project Number:

R1-DRM

Project Title:

Infrastructure Round 1

Projected Start Date:

04/22/2014

Projected End Date:

04/21/2016

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,790,757.31
Total Budget	\$0.00	\$1,790,757.31
Total Obligated	\$0.00	\$1,790,757.31
Total Funds Drawdown	\$0.00	\$1,790,757.31
Program Funds Drawdown	\$0.00	\$1,790,757.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,790,757.31
City of New Orleans	\$0.00	\$1,790,757.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Immediately following Hurricane Isaac, contractors removed several cubic yards of debris from the public right of way. This debris, consisting of vegetative material, loose construction materials, spoiled or damaged household goods, marsh grass and mud, was a threat to the health and safety of the citizens of New Orleans and was



expeditiously removed in order to eliminate the danger. Although the City performed a lot of this work itself, it also had to procure and engage debris removal contractors and debris monitoring experts to perform the massive debris removal program.

Location Description:

Debris removal/monitoring took place city-wide to remove debris caused by Hurricane Isaac. In general, the contractor removed debris from the public right of way including roadways and parks. The amount of debris totaled over 200,000 cubic yards.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-EFPR-JOC / Public Facilities Round 1

Grantee Activity Number: EFPR-CHML

Activity Title: City High Mass Lighting

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

R1-EFPR-JOC

Projected Start Date:

04/22/2014

Activity Status:

Under Way

Project Title:

Public Facilities Round 1

Projected End Date:

04/21/2016



Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$9,623.78
Total Budget	\$0.00	\$9,623.78
Total Obligated	\$0.00	\$9,623.78
Total Funds Drawdown	\$0.00	\$9,623.78
Program Funds Drawdown	\$0.00	\$9,623.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,623.78
City of New Orleans	\$0.00	\$9,623.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, cladding, lighting and fencing.

Location Description:

High Mast Lighting and Park Fencing
High winds caused structural failure of high mast lighting and fencing through the City park and playground facilities.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EFPR-JOC
Activity Title:	Emergency Facility Permanent Repairs-JOC

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
R1-EFPR-JOC

Project Title:
Public Facilities Round 1

Projected Start Date:
04/22/2014

Projected End Date:
04/21/2016

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$34,684.57
Total Budget	\$0.00	\$34,684.57
Total Obligated	\$0.00	\$34,684.57
Total Funds Drawdown	\$0.00	\$34,684.57
Program Funds Drawdown	\$0.00	\$34,684.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$34,684.57
City of New Orleans	\$0.00	\$34,684.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City’s facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings’ roofing, glazing, and cladding.

Location Description:

Several City building components were damaged during Hurricane Isaac as a result of wind damage, rain saturation, and electrical power surges. These buildings were located city wide.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	EFPR-NOMA
Activity Title:	NOMA Permanent Repairs

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
R1-EFPR-JOC

Projected Start Date:
04/22/2014

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Public Facilities Round 1

Projected End Date:
04/21/2016

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$29,273.61
Total Budget	\$0.00	\$29,273.61
Total Obligated	\$0.00	\$29,273.61
Total Funds Drawdown	\$0.00	\$29,273.61
Program Funds Drawdown	\$0.00	\$29,273.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,273.61
City of New Orleans	\$0.00	\$29,273.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City’s facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings’ roofing, glazing, and cladding.

Location Description:

New Orleans Museum of Art-Wind-driven rain penetrated the NOMA exterior envelope causing water damage to the basement’s interior finishes.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: EFPR-NOMA WAREHOUSE

Activity Title: NOMA Warehouse Repairs

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

R1-EFPR-JOC

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Facilities Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$21,414.71
Total Budget	\$0.00	\$21,414.71
Total Obligated	\$0.00	\$21,414.71
Total Funds Drawdown	\$0.00	\$21,414.71
Program Funds Drawdown	\$0.00	\$21,414.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,414.71
City of New Orleans	\$0.00	\$21,414.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, and cladding.

Location Description:

New Orleans Museum of Art Warehouse -High winds caused significant roof damage allowing massive water penetration which caused water damages to the interior including mold.

Activity Progress Narrative:

We have no activity to report for this quarter. All funds budgeted have been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-FAL / Public Services Round 1

Grantee Activity Number: FAL-1

Activity Title: Force Account Labor

Activity Category:

Public services

Project Number:

R1-FAL

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Services Round 1

Projected End Date:

04/21/2016

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2017

N/A

To Date

\$2,041,318.07

Total Budget

\$0.00

\$2,041,318.07

Total Obligated

\$0.00

\$2,041,318.07

Total Funds Drawdown

\$0.00

\$2,041,318.07

Program Funds Drawdown

\$0.00

\$2,041,318.07

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$976,318.07



City of New Orleans	\$0.00	\$976,318.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of New Orleans provided force account labor to keep the citizens and the City's assets safe during and immediately after the storm. The City's emergency personnel performed safety patrols, responded to hurricane related emergency scenarios, helped citizens in need to find shelter, and performed other emergency response duties.

Location Description:

The City of New Orleans provided force account labor including but not limited to the Police Department and Fire Department to prepare and respond accordingly to the public need both during and after Hurricane Isaac. Public assistance was given city wide to protect both the citizens and the City's assets during and following Hurricane Isaac.

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-NOMA-ER / NOMA-Emergency Repairs

Grantee Activity Number: NOMA-ER
Activity Title: NOMA-Emergency Repairs

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

R1-NOMA-ER

Projected Start Date:

04/22/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

NOMA-Emergency Repairs

Projected End Date:

04/21/2016

Completed Activity Actual End Date:**Responsible Organization:**

City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

During Hurricane Isaac, electrical power was lost for 13 days with intermittent service between. The power loss caused the building temperature and humidity to exceed levels required to maintain art objects. Rain water caused water to seep through cracks in the basement slab floor and wind driven rain penetrated the roofs and windows. The water damaged carpet, vinyl cove molding and drywall at multiple locations. Mold also began to form. The contractor provided generators for temporary electric power, containment of affected areas, water extraction, dehumidifiers, and air handlers, provided mold remediation, and replaced drywall and carpet in several rooms of the building.

Location Description:

The NOMA building located at 1 Collins Diboll Circle, New Orleans, LA 70124 was damaged due to high winds and rain caused by Hurricane Isaac.

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R2 INF / Infrastructure Round 2

Grantee Activity Number: DPR R2

Activity Title: Drainage Point Repair Round 2

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

R2 INF

Projected Start Date:

08/22/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure Round 2

Projected End Date:

08/21/2019

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2017

N/A

To Date

\$6,598,010.00

Total Budget

\$6,598,010.00

\$6,598,010.00

Total Obligated

\$6,598,010.00

\$6,598,010.00



Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has located 167 damaged drain lines throughout the City that will require point repairs. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed.

Location Description:

Activity Progress Narrative:

Execution of construction services contract and amendment to engineering services contract are pending. We have no expenditures to report for this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/15888

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	98705	48875	343829	42.92

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R2-Administration / Administrative-Round 2

Grantee Activity Number:	Admin. R2
Activity Title:	Administration Round 2

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

R2-Administration

Project Title:

Administrative-Round 2

Projected Start Date:

08/22/2017

Projected End Date:

08/21/2019

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of New Orleans

Overall

	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$112,147.64
Total Budget	\$112,147.64	\$112,147.64
Total Obligated	\$112,147.64	\$112,147.64
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Cost associated with the administration of the Hurricane Isaac allocation.

Location Description:

Activity Progress Narrative:



We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R2-PF / Public Facilities Round 2

Grantee Activity Number: CDC R2

Activity Title: Criminal District Court Round 2

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

R2-PF

Projected Start Date:

08/22/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Facilities Round 2

Projected End Date:

08/21/2019

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans

Overall

Total Projected Budget from All Sources

Total Budget

Jul 1 thru Sep 30, 2017

N/A

\$36,440.00

To Date

\$36,440.00

\$36,440.00



Total Obligated	\$36,440.00	\$36,440.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Wind driven rain penetrated the building envelope causing significant damage to interior ceilings, walls, flooring and lighting.

Location Description:

Activity Progress Narrative:

We have no expenditures or activity to report for this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	98705	48875	343829	42.92

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DPW-WH-R2
Activity Title:	DPW Warehouse Round 2

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
R2-PF

Projected Start Date:
08/22/2017

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Public Facilities Round 2

Projected End Date:
08/21/2019

Completed Activity Actual End Date:

Responsible Organization:
City of New Orleans

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,184,402.36
Total Budget	\$1,184,402.36	\$1,184,402.36
Total Obligated	\$1,184,402.36	\$1,184,402.36
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of New Orleans	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DPW will construct a new Maintenance Administration Building with warehouse space consolidated into one structure and associated site work.

Location Description:

Activity Progress Narrative:

Selection of contractor for construction services of DPW Maintenance Administration Building has been completed. Construction will begin next quarter. We have no expenditures to report for this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	98705	48875	343829	42.92

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

