



Two Week Look Ahead for Active Construction Projects - Right of Way (ROW) -

DPW771 Asphalt Right of Way – Citywide

Progress of Previous Week's Work (February 11-18, 2026)

- 6900 Vicksburg – Crews continued to perform milling and roadway forming.
- Bienville at Norman C. Francis Parkway – Crews continued to perform roadway restoration

Upcoming Week's Work (March 6-20, 2026)

- Bienville Street intersection with Norman C. Francis Parkway: Crews will begin removing damaged portion of roadway in preparation to pour a smooth top layer of asphalt. The roadway will be leveled to ensure vehicles can travel safely.
- Curran Boulevard (Gannon Road – Anne Marie Court): Crews will begin removing damaged portions of roadway in preparation to pour a smooth top layer of asphalt.
- Burke Avenue: (Hayne Boulevard – Morrison Road): Crews will begin removing damaged portion of roadway in preparation to pour a smooth top layer of asphalt.
- Pines Boulevard: (Downman Road – Virgilian Street)- Crews will begin removing damaged portion of roadway in preparation to pour a smooth top layer of asphalt.
- Haydel Street: (Dwyer Road – Selma Street) – Crews will begin removing damaged portion of roadway.

Important Construction Information for Residents:

The City of New Orleans Department of Public Works will manage the project during construction. Typical work hours are 7:00 AM to 5:00 PM, Monday through Friday. Weekend work will occur as needed.

Please Note: Construction schedules, dates, and durations are subject to change due to inclement weather, equipment issues, unforeseen field conditions, existing utility conflicts, or crew availability.
