



## Two Week Look Ahead for Active Construction Projects - Right of Way (ROW) -

### DPW775 Concrete Right of Way – Citywide

#### Progress of Previous Week's Work (February 11-18, 2026)

- 7700-8300 Lake Forest Dr – Crews performed panel replacement and restoration.
- 6900 Vicksburg – Crews performed roadway removal.

#### Upcoming Week's Work (March 6-20, 2026)

- Palmyra Street: Crews will begin pouring the roadway.
- Lake Forest Boulevard (7700-11000 blocks): Crews will begin concrete panel replacement.
- 6900 Vicksburg: Crews will begin pouring the roadway.
- Johnny Jackson Jr. Boulevard: Crews will begin sidewalk and ADA ramp removal.

---

#### *Important Construction Information for Residents:*

*The City of New Orleans Department of Public Works will manage the project during construction. Typical work hours are 7:00 AM to 5:00 PM, Monday through Friday. Weekend work will occur as needed.*

*Please Note: Construction schedules, dates, and durations are subject to change due to inclement weather, equipment issues, unforeseen field conditions, existing utility conflicts, or crew availability.*

---