



**Two Week Look Ahead for Active Construction Projects
- Milan Group A -**

Milan Group A (RR129) – District B

Progress of Previous Week's Work (June 15–19, 2026)

- 4000-4300 S Robertson – Crews worked to adjust the remaining manholes on the block.
- 2300-2400 Milan – Crews finished pouring concrete for the remaining patches connecting new and existing pavement.
- Milan and Loyola intersection – Crews continued roadway restoration.

Upcoming Week's Work (June 22 – July 3, 2026)

- 2200 Milan – Crews will continue roadway restoration.
- 2500 General Taylor – Crews will continue roadway restoration.
- 2400 General Pershing – Crews will finish the remaining concrete work.
- 4000 - 4300 S Robertson – Crews will continue roadway restoration.
- 2300 - 2400 Milan – Crews will continue roadway restoration.
- Milan and Loyola intersection – Crews will continue roadway restoration.