



**Two Week Look Ahead for Active Construction Projects  
- New Orleans FEMA Optimized (NOFOG) Group 1 -**

**Bayou St. John, Fairgrounds, Seventh Ward Group C (RR005) – Districts A  
& D**

**Progress of Previous Week's Work (April 4-10, 2026)**

- No work performed.

**Upcoming Week's Work (April 13-24, 2026)**

- No work performed.

**Lake Terrace and Oaks Group B & C (RR219) – District D**

**Progress of Previous Week's Work (April 4-10, 2026)**

- 1400 New York - Crews have been installing the new waterline. Watermain repairs have also been ongoing near the Perlita intersection.
- 1300 New York - Crews have been actively installing the new waterline.
- 6200 Cartier Dr - Crews have been subsurface repairs on the waterline and drainage.
- 1400 Frankfort - Crews have been subsurface repairs on the sewer line.

**Upcoming Week's Work (April 13-24, 2026)**

- 1400 New York - The construction team will continue working on waterline features.
- 1300 New York - The construction team will continue working on waterline features.
- 6200 Cartier Dr - The construction team will be completing the testing process on the waterline in preparation on the line being tied in.
- 1400 Frankfort - Crews will continue working through sewer line task.

**Lakeview North Group F & G (RR222) – District A**

**Progress of Previous Week's Work (April 4-10, 2026)**

- 6800 Vicksburg – Crews completed excavation and base installation south side Mouton St intersection and began forming the remaining ADA



## **Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 1 -**

Ramps and sidewalks on both sides of the south side of Chapelle St. intersection.

- 6500 General Diaz – Teams set up steel forms to pave the Gen. Diaz & Porteous intersection. Mandrel testing of sewer was completed on 4/6/26.
- 6600 General Diaz – The west lane was formed, and the Pre-pour inspection passed on 4/7, allowing for a crew to pour the lane on 4/8.
- 6700 General Diaz - Restoration work on the intersection of Chapelle St continued with road removal and base installation. Mandrel testing of sewer was completed 4/6.
- 6800 Gen Diaz - Dressing behind curb began.
- 7100 General Diaz - Removal and base work at Conrad intersection: While excavating this intersection, the contractor discovered damaged drain infrastructure and buried water valves not mapped on plans. Work was added to address this finding. Despite this minor setback, crews still began installing the manhole and catch basin needed on the block on 4/7.
- 6400 Memphis - Water testing began, and chlorination test taken 4/7 and passed 4/8/26.
- 6500 Memphis - Ongoing drain line installations progressed.
- 6600 Memphis – Contractors continued waterline installation.

### **Upcoming Week's Work (April 13-24, 2026)**

- 6900 Colbert - Restoration work and cleanup activity begins.
- 6800 Vicksburg – Intersection of Vicksburg & Chapelle will receive restoration work.
- 6500 General Diaz – Crews plan to complete paving work for all curbs, sidewalks, driveways, and ADA Ramps on the block.
- 6600 General Diaz - Roadway work will begin.
- 6700 General Diaz - Roadway work starts.



## **Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 1 -**

- 6800 General Diaz – The north side of Mouton St. continues restoration as crews begin to Pave ADA Ramps.
- 7100 General Diaz - Roadway work on the intersection of Conrad.
- 6400 Memphis - Waterline work continues to prepare for testing.
- 6500 Memphis - Drain work will proceed.
- 6600 Memphis - Waterline repairs and installation. A water closure to tie in the new 8" water main is scheduled for 4/22/26.