



**Two Week Look Ahead for Active Construction Projects
- New Orleans FEMA Optimized (NOFOG) Group 3 -**

Desire Area Group C (RR028) – District D

Progress of Previous Week's Work (May 4-8, 2026)

- 3400-3500 Chickasaw: Crews worked on construction of a water vault to wrap up subsurface utility repairs.
- 2700 Johnny Jackson: Crews worked through roadway restoration of sidewalks, driveways, and ADA ramps.
- 2800-2900 Johnny Jackson: Crews poured concrete as part of roadway restoration task.
- 2700 Piety: Crews have been testing the newly installed water main.
- 2900 Piety: Crews continued waterline installation
- 3400 Piety: The construction team made a request to schedule a tie-in of the waterline.
- 3500 Piety: Crews continued waterline installation.
- 3200 Treasure: Crews started roadway removal and base installation.
- 3300 Treasure: Crews started roadway removal and base installation.
- 2800 Pocahontas: Crews worked on roadway removal and base installation along with a point repair on the drain line.
- 3200 Pleasure: Crew began camera inspections on the drain line to confirm all damages and repairs needed.
- 3400 St. Ferdinand: Crew began camera inspections on the drain line to confirm all damages and repairs needed.

Upcoming Week's Work (May 11-22, 2026)

- 3400-3500 Chickasaw: Crews will be completing the final pour of the water vault construction.



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 3 -

- 2700 Johnny Jackson: Crews will continue construction on the sidewalks, driveways, and ADA Ramps.
- 2800-2900 Johnny Jackson: Crews will continue construction on the sidewalks, driveways, and ADA Ramps.
- 2700 Piety: The construction team is set to complete a waterline tie-in.
- 2800 Piety: The construction team is set to complete a waterline tie-in.
- 2900 Piety: Crews will be working through waterline installation task.
- 3400 Piety: The construction team is set to complete a waterline tie-in.
- 3500 Piety: Crews will be working through waterline installation task.
- 3200 Treasure: Crews will complete forming in preparation of the concrete being poured.
- 3300 Treasure: Crews will be removing the roadway as part of roadway restoration task.
- 3200 Benefit: Crews will be working through waterline installation task.
- 2800 Pocahontas: Crews will be working on curbs and gutters ahead of asphalt installation.
- 2900 Pocahontas: Crews will continue construction on the sidewalks and driveways.

Desire Area Group D (RR029) – District D

Progress of Previous Week's Work (May 4-8, 2026)

- 3300 Clouet: Crews have been working on drain line repairs.
- 3400 Clouet: Drain line repairs were ongoing for this block.



Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 3 -

- 2900 Metropolitan: Waterline testing has been ongoing to prepare for a waterline tie-in.
- 3000 Metropolitan: Crews have been working on sewer line repairs.
- 3400 Metropolitan: Drain line repairs were ongoing for this block.
- 3500 Metropolitan: Crews have been working on drain line lateral repairs.)
- 3200 Feliciana: Waterline testing was underway ahead of the waterline tie-in.

Upcoming Week's Work (May 11-22, 2026)

- 3400 Clouet: The construction team is set to open the block to Delta Gas to complete gas line relocation. Roadway restoration will continue after Delta task are complete.
- 2900 Metropolitan: Crews have requested a waterline tie-in and are awaiting a tie-in date.
- 3000 Metropolitan: Crews will be conducting testing on a temporary waterline ahead of the new water main installation.
- 3400 Metropolitan: Crews will allow Delta Gas access to complete gas line relocation. Roadway restoration will continue after Delta Gas work.
- 3500 Metropolitan: Crews will allow Delta Gas access to complete gas line relocation. Roadway restoration will continue after Delta Gas work.
- 3200 Feliciana: Crews have requested a waterline tie-in and are awaiting a tie-in date.