



## Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 7 -

### Uptown Group B (RR184) – District B

#### Progress of Previous Week's Work (June 15-19, 2026)

- 5240 and 5200 Chestnut – Sewer replacements continued to be installed.

#### Upcoming Week's Work (June 22 – July 3, 2026)

- 5240 and 5200 Chestnut – Crews plan to finalize sewer replacement before moving to the 4900 block of Chestnut to begin sewer replacement work.

### Lakeshore Group B and C (RR080/RR081) – District D

#### Progress of Previous Week's Work (June 15-19, 2026)

- 400 & 500 Turquoise St - Crews have completed roadway removal and began base course installation.
- 400 & 500 Lakeshore Pkwy - Crews have restored the westbound lane and began removal of the eastbound panels.
- 200 & 300 Jewel - Crews completed concrete removal of all panels set for construction.
- 400 Amethyst - Concrete removal has been completed. Crews began to install the base course and forming ahead of the concrete pour.
- 400 & 500 Crystal - Crews continued sewer line repairs.
- 700 & 800 Turquoise - Crews completed concrete removal of all panels set for construction.
- 700 & 800 Jewel - Crews completed concrete removal of all panels set for construction.

#### Upcoming Week's Work (June 22 – July 3, 2026)

- 400 & 500 Turquoise St – Crews are set to continue roadway removal along with base coarse installation.
- 400 & 500 Lakeshore Pkwy - Crews will continue panel removal for the eastbound lane along with base course installation.



## **Two Week Look Ahead for Active Construction Projects - New Orleans FEMA Optimized (NOFOG) Group 7 -**

- 400 & 500 Crystal - Crews will continue sewer line replacement and waterline construction is set to follow.
- 200 & 300 Jewel St - Crews are set to complete the concrete pours for panels under construction.
- 400 Amethyst - Crews are set to complete the concrete pours for panels under construction.
- 700 & 800 Turquoise - Crews will be completing roadway removal along with base course installation.
- 700 & 800 jewel - Crews will be completing roadway removal along with base course installation.

### **Lakewood Group B and C (RR095/RR096) – District A**

- Work has not started yet.