

# Apr 1, 2019 thru Jun 30, 2019 Performance Report

**Grant Number:**

B-13-MS-22-0001

**Grantee Name:**

New Orleans, LA

**LOCCS Authorized Amount:**

\$15,031,000.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$15,031,000.00

**Grant Status:**

Active

**QPR Contact:**

Marlet Becnel

**Obligation Date:****Award Date:****Contract End Date:**

04/21/2016

**Reviewed By HUD:**

Reviewed and Approved

Disasters:  
**Declaration Number**

FEMA-4015-LA

FEMA-4041-LA

FEMA-4080-LA

**Disaster Damage:**

On Wednesday, August 29, 2012, Hurricane Isaac made landfall on the Louisiana Coast as a Category 1 Hurricane causing substantial and widespread wind damage and flooding in the City of New Orleans, leaving the majority of the city's residents, businesses, and streets without electrical power for days. The storm stalled over Southern Louisiana over a 48-hour period, at times moving as slowly as 6 miles per hour.

During the storm high winds and continuous rainfall produced by Hurricane Isaac caused significant damage to the City of New Orleans. The hurricane force winds downed power lines, trees, and light poles, and created massive disaster related debris within the City's rights of way. Storm surges caused serious damages to facilities and infrastructure located outside of the City's levee protection systems.

**Recovery Needs:**

Hurricane Isaac was primarily a slow moving, heavy rain and high wind event. As a result, substantial

costs were incurred in repairing damage to the City's drainage system, which had been clogged with debris from the storm, removing debris from roadways and public areas, collecting debris from private property, repairing water damage to public buildings, restoring street signals and street lights, and performing other repair and cleanup activities.

These activities were undertaken with the assistance of the Federal Emergency Management Agency (FEMA) which assisted in assessing damage and providing funding to begin the recovery process. Therefore, the bulk of the funds subject to this Action Plan will be utilized to meet the City's cost share responsibilities to FEMA, to reimburse the City for eligible expenses of storm recovery, and to complete the activities that were not fully funded by FEMA.

The City took actions to provide temporary housing to persons displaced by Hurricane Isaac. In addition, the City's housing officials conducted field visits and site visits of assisted housing units across the City and found no significant damage.

The City obtained from HUD, FEMA, and the State of Louisiana additional data for estimates of damage to Owner Occupied Housing and Rental Units. That information confirmed the field inspections conducted by the City after the Hurricane. The vast majority of the damage to owner occupied properties was minor - 92% of the Owner Occupied Housing had losses that averaged \$687.00.

## **HUD ESTIMATE OF DAMAGE TO OWNER OCCUPIED PROPERTIES**

### **Damage Category**

#### **Count**

#### **Total Loss**

#### **Average Loss**

Minor-Low

7876

\$ 5,412,345

\$ 687

Minor-High

471

\$ 2,151,139

\$ 4,567

Major-High

52

\$ 533,275

\$10,255

Major-Low

74

\$ 793,167

\$10,718

Severe

25

\$ 802,434

\$32,097

**Grand Total**

**8498**

**\$9,692,359**

**\$ 1,141**

Nearly 80% of the estimated 3441 rental units damaged during the Storm had moderate damage.

## **FEMA ESTIMATE OF DAMAGED RENTAL UNITS**

### **ORLEANS PARISH**

**Moderate**

**Major**

**Substantial**

**Destroyed**

**Grand Total**

**Grand Total**

**2750**

**154**

**533**

**4**

**3441**

In an effort to utilize the scarce resources available for housing activities, the City has implemented a comprehensive approach to improving substandard housing, particularly those units damaged by declared disasters. To that end, the City works with its stakeholders to identify both disaster and also non-disaster federal, state, corporate, and nonp

### **Recovery Needs:**

rofit funding sources available to assist residents in their recovery efforts.

In December 2012, the City issued a Request for Proposals to award HOME funds for eligible activities including rehabilitation of substandard occupied rental properties. None of the applications identified Hurricane Isaac as a factor in the need for rehabilitation funding.

Recently the City awarded nearly \$5 million of its HOME allocation to not-for-profit organizations who perform Owner Occupied Rehabilitation programs. These organizations assist low-income homeowners who either are displaced because they do not have sufficient resources to complete repairs to their homes or are living in substandard conditions because they do not have the financial resources to undertake repairs to their homes. These organizations will prioritize low-income homeowners who are unable to return to their homes because of damage caused by disasters including Hurricane Isaac.

These organizations received funding based upon performance under prior contracts and have demonstrated the capacity to manage these funds, to complete rehabilitation of homes, and to serve those households with the greatest need.

<b>Supporting Documents</b>
None

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,892,782.66
<b>Total Budget</b>	\$0.00	\$14,892,782.66
<b>Total Obligated</b>	\$0.00	\$14,892,782.66
<b>Total Funds Drawdown</b>	(\$2,002,218.01)	\$9,060,799.80
<b>Program Funds Drawdown</b>	(\$2,002,218.01)	\$9,060,799.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$520,256.81	\$13,560,197.65
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Actual</b>
<b>Overall Benefit Percentage (Projected):</b>		62.65%
<b>Overall Benefit Percentage (Actual):</b>		39.25%
<b>Minimum Non-Federal Match</b>	\$0	\$0
<b>Limit on Public Services</b>	\$2,254,650	\$0
<b>Limit on Admin/Planning</b>	\$3,006,200	\$594,440.54
<b>Limit on Admin</b>	\$751,550	\$594,440.54
<b>Most Impacted and Distressed Threshold (Projected):</b>	\$14,279,450.00	\$0.00

Overall Progress Narrative:

As of June 28, 2019 the City of New Orleans has cleaned numerous catch basins associated with drain lines throughout the City to lower the risk of potential flooding in future rain events. The City has also

repaired roughly 167 damaged drain lines. Debris removal from the right of way in New Orleans related to Hurricane Isaac was completed soon after the grant was awarded. Construction of a new city owned Maintenance Administration Building has reached substantial completion. Repairs to several city facilities damaged by Hurricane Isaac have been completed.

Specific details on actions and accomplishments under each of these activities is provided under each activity narrative within this QPR.

Relative to expenditures. Round 1 funding has been expended. Round 2 funding expires on August 14, 2019. A request for an expenditure deadline extension will be submitted. The City is working with HUD to finalize the required process to recapture the available funds associated with the OIG Repayment Plan that has been completed.

Project#, Project Title	Project Summary		
	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
GO, Grant Oversight Round 1	0	0	0
R1-ADMIN, Administrative-Round 1	0	258,980.59	258,980.59
R1-ADMIN(Ext), Administrative-Round 1(Ext)	0	35,784.45	35,784.45
R1-ADMIN(Ext2), Administrative-Round 1(Ext2)	0	206,419.98	206,419.98
R1-CB, Infrastructure Round 1	0	1,616,745.25	1,616,745.25
R1-DEMO, Public Services Round 1	0	660,136.14	660,136.14
R1-DPR, Public Facilities Round 1	0	223,444.2	223,444.2
R1-DPR(Ext), Public Facilities Round 1 (Ext)	0	33,200	33,200
R1-DRM, Infrastructure Round 1	0	1,790,757.31	1,790,757.31
R1-EFPR-JOC, Public Facilities Round 1	0	94,996.67	94,996.67
R1-FAL, Public Services Round 1	0	2,041,318.07	2,041,318.07
R1-NOMA-ER, NOMA-Emergency Repairs	0	0	0
R2 INF, Infrastructure Round 2	-2,056,679.73	6,598,010	924,279.58
R2-Administration, Administrative-Round 2	47,220.84	112,147.64	93,255.52
R2-Administration (Ext), Administrative-Round 2 (Ext)	0	0	0
R2-PF, Public Facilities Round 2	7,240.88	1,220,842.36	1,081,482.04
R2-PF (Ext), Public Facilities Round 2 (Ext)	0	0	0

## Project/Activity Index:

Project #	Project Title	Grantee Activity #	Activity Title
<u>GO</u>	<u>Grant Oversight Round 1</u>	<u>GO-CB</u>	<u>Grant Oversight-CB</u>

<u>GO</u>	<u>Grant Oversight Round 1</u>	<u>GO-DEMO</u>	<u>Grant Oversight Demos</u>
<u>GO</u>	<u>Grant Oversight Round 1</u>	<u>GO-DR</u>	<u>Grants Oversight-DR</u>
<u>GO</u>	<u>Grant Oversight Round 1</u>	<u>GO-FAL</u>	<u>Grant Oversight-FAL</u>
<u>R1-ADMIN</u>	<u>Administrative-Round 1</u>	<u>Admin-PD</u>	<u>Administration-Project Delivery</u>
<u>R1-ADMIN</u>	<u>Administrative-Round 1</u>	<u>GEN ADM-1</u>	<u>Administrative Activities</u>
<u>R1-ADMIN(Ext)</u>	<u>Administrative-Round 1(Ext)</u>	<u>Admin-PDE</u>	<u>Administrative Activities-E</u>
<u>R1-ADMIN(Ext)</u>	<u>Administrative-Round 1(Ext)</u>	<u>GEN-ADM-1E</u>	<u>Administrative Activities-E</u>
<u>R1-ADMIN(Ext2)</u>	<u>Administrative-Round 1(Ext2)</u>	<u>Admin-PD E2</u>	<u>Admin -Prog Delivery E2</u>
<u>R1-ADMIN(Ext2)</u>	<u>Administrative-Round 1(Ext2)</u>	<u>Gen-Adm E2</u>	<u>Gen Adm E2</u>
<u>R1-CB</u>	<u>Infrastructure Round 1</u>	<u>CB-1</u>	<u>Catch Basins</u>
<u>R1-CB</u>	<u>Infrastructure Round 1</u>	<u>CB-1E</u>	<u>Catch Basins-E</u>
<u>R1-DEMO</u>	<u>Public Services Round 1</u>	<u>DEMO-LMI</u>	<u>Demolitions-LMI</u>
<u>R1-DEMO</u>	<u>Public Services Round 1</u>	<u>RD-UN</u>	<u>Residential Demolitions</u>
<u>R1-DPR</u>	<u>Public Facilities Round 1</u>	<u>DPR-D</u>	<u>Drainage Point Repair Design</u>
<u>R1-DPR</u>	<u>Public Facilities Round 1</u>	<u>DPR-Phase II-Repayment</u>	<u>Drainage Point Repairs-Phase II-Repayment</u>
<u>R1-DPR(Ext)</u>	<u>Public Facilities Round 1 (Ext)</u>	<u>DPR-D-E</u>	<u>Drainage Point Repair Design-E</u>
<u>R1-DRM</u>	<u>Infrastructure Round 1</u>	<u>DRM-1</u>	<u>Debris Removal/Monitoring</u>
<u>R1-EFPR-JOC</u>	<u>Public Facilities Round 1</u>	<u>EFPR-CHML</u>	<u>City High Mass Lighting</u>
<u>R1-EFPR-JOC</u>	<u>Public Facilities Round 1</u>	<u>EFPR-JOC</u>	<u>Emergency Facility Permanent Repairs-JOC</u>
<u>R1-EFPR-JOC</u>	<u>Public Facilities Round 1</u>	<u>EFPR-NOMA</u>	<u>NOMA Permanent Repairs</u>
<u>R1-EFPR-JOC</u>	<u>Public Facilities Round 1</u>	<u>EFPR-NOMA WAREHOUSE</u>	<u>NOMA Warehouse Repairs</u>

<u>R1-FAL</u>	<u>Public Services Round 1</u>	<u>FAL-1</u>	<u>Force Account Labor</u>
<u>R1-NOMA-ER</u>	<u>NOMA-Emergency Repairs</u>	<u>NOMA-ER</u>	<u>NOMA-Emergency Repairs</u>
<u>R2 INF</u>	<u>Infrastructure Round 2</u>	<u>DPR R2</u>	<u>Drainage Point Repair Round 2</u>
<u>R2 INF</u>	<u>Infrastructure Round 2</u>	<u>DPR R2 (Ext)</u>	<u>Drainage Pt. Repairs Rd. 2 (Ext)</u>
<u>R2 INF</u>	<u>Infrastructure Round 2</u>	<u>DPR R2 (RTN)</u>	<u>Drainage Pt. Repairs Rd. 2 (RTN)</u>
<u>R2-Administration</u>	<u>Administrative-Round 2</u>	<u>Admin. R2</u>	<u>Administration Round 2</u>
<u>R2-Administration (Ext)</u>	<u>Administrative-Round 2 (Ext)</u>	<u>Admin. R2 (Ext)</u>	<u>Administration Round 2 (Ext)</u>
<u>R2-PF</u>	<u>Public Facilities Round 2</u>	<u>CDC R2</u>	<u>Criminal District Court Round 2</u>
<u>R2-PF</u>	<u>Public Facilities Round 2</u>	<u>DPW-WH-R2</u>	<u>DPW Warehouse Round 2</u>
<u>R2-PF (Ext)</u>	<u>Public Facilities Round 2 (Ext)</u>	<u>DPW-WH-R2 (Ext)</u>	<u>DPW Warehouse Round 2 (Ext)</u>

## Activities

---

**Project # / Project Title:** R1-ADMIN / Administrative-Round 1

**Grantee Activity Number:**

Admin-PD

**Activity Category:**

Administration

**Project Number:**

R1-ADMIN

**Projected Start Date:**

04/21/2014

**National Objective:**

N/A

**Activity Title:**

Administration-Project Delivery

**Activity Status:**

Completed

**Project Title:**

Administrative-Round 1

**Projected End Date:**

12/31/2017

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$152,897.12
<b>Total Budget:</b>	\$0.00	\$152,897.12
<b>Total Obligated:</b>	\$0.00	\$152,897.12
<b>Total Funds Drawdown</b>	\$0.00	\$152,897.12
Program Funds Drawdown:	\$0.00	\$152,897.12
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$152,897.12
City of New Orleans	\$0.00	\$152,897.12
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**Activity Description:**

The City of New Orleans will use a project manager to directly manage and deliver all Hurricane Isaac projects as outlined in the City's action plan. Major tasks will include meetings with A/E to provide design guidance on City Standards/Specifications, perform routine site visits to ensure contractors are performing adequately and following City standards, process invoices and all project paperwork needed to implement a project from start to closeout, etc.

**Location Description:**

Citywide

**Activity Progress Narrative:**

**Activity Location:**

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Project # / Project Title:** R1-CB / Infrastructure Round 1

**Grantee Activity Number:**

CB-1

**Activity Category:**

Debris removal

**Activity Title:**

Catch Basins

**Project Number:**

R1-CB

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Infrastructure Round 1

**National Objective:**

Low/Mod

**Projected End Date:**

12/31/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$1,616,745.25
<b>Total Budget:</b>	\$0.00	\$1,616,745.25
<b>Total Obligated:</b>	\$0.00	\$1,616,745.25
<b>Total Funds Drawdown</b>	\$0.00	\$1,616,745.25
Program Funds Drawdown:	\$0.00	\$1,616,745.25
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00

<b>Total Funds Expended:</b>	\$0.00	\$1,616,745.25
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**LMI%:** 54.63

**Activity Description:**

With the assistance of local 311 records (the City's non-emergency phone center), cleaning of catch basins and associated drain lines took place throughout the City to ensure that all Isaac-related debris was removed to prevent any impacts of future flooding from a major rain event. Typically, the use of equipment for vacuuming and water jetting the catch basins/drain lines was used to provide the necessary cleaning required, unclogging the basin/drain line.

**Location Description:**

The cleaning of the catch basins and drain lines focused primarily in low to moderate income neighborhoods/zones throughout the entire City. See supporting documents for maps showing exact locations of all cleanings, including those cleaned in LMI areas. By cleaning in areas City-wide, this provided an adequate cleaning of the overall drainage network lowering the risk for potential flooding in future rain events.

**Activity Progress Narrative:**

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept</b>	<b>Visible on PDF?</b>
----------------	-------------	--------------	------------	------------------------	------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

<b>Match Sources</b>	<b>Amount</b>
----------------------	---------------

No Other Match Funding Sources Found

<b>Other Funding Sources</b>	<b>Amount</b>
------------------------------	---------------

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** R1-DPR / Public Facilities Round 1

**Grantee Activity Number:**

DPR-D

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Title:**

Drainage Point Repair Design

**Project Number:**

R1-DPR

**Activity Status:**

Completed

**Projected Start Date:**

07/20/2015

**Project Title:**

Public Facilities Round 1

**National Objective:**

Low/Mod

**Projected End Date:**

07/19/2017

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$223,444.20
<b>Total Budget:</b>	\$0.00	\$223,444.20
<b>Total Obligated:</b>	\$0.00	\$223,444.20
<b>Total Funds Drawdown</b>	\$0.00	\$223,444.20
Program Funds Drawdown:	\$0.00	\$223,444.20
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$223,444.20
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**LMI%:** 54.63

**Activity Description:**

The City has located 167 damaged drain lines throughout the City that will require point repairs. The poor condition of these drainage points was exacerbated by Hurricane Isaac. These drain lines are the primary way that the City fights flooding. Damaged drain lines compromise the integrity of the

City's storm water drainage system by preventing water from draining as designed, causing unnecessary flooding and allowing storm water to infiltrate into the roadway foundation, creating sinkholes and undermining the structural integrity of the roadway and damaging water, sewer, and other underground utility lines. These repairs will restore drainage system capacity and repair damaged roadway foundations in the area of the drain line failure to reduce the potential of the type of flooding that was experienced during Hurricane Isaac. These repairs will allow storm water to drain off streets quicker in future storms and reduce flooding. They will prevent future damage to roadways, waterlines, and sewer lines due to settlement and erosion from water leaks in the drain lines.

A properly sized and functioning storm water drainage system is essential to the protection of the public, property, and infrastructure of any metropolitan area. This is especially true in the City of New Orleans, where a significant portion of the city is at or below sea level. This topography presents a unique challenge for storm water drainage.

The City's storm water drainage system is one of the most extensive and complex systems in existence. It consists of approximately 117,770 drainage manholes, catch basins, and inlets, 2,700 miles of underground drainage pipes and canals, 90 miles of open canals, 13 underpass pumping stations, and 22 drainage pumping stations. When it rains, the system is designed to drain an inch of rainfall off the streets in the first hour, and then an additional half-inch of rainfall each additional hour. Rain fall is intended to drain off the streets along curbs gutters and open ditches into catch basins which flow into small drainage pipes that are less than 18 inches in diameter. The small drainage pipes drain the water into larger drainage pipes and canals which take the water to pumping stations. There are two West Bank pumping stations and two stations in Eastern New Orleans that pump rainwater into the Intracoastal Waterway and the Industrial Canal.

Damage to the catch basins and/or small drainage pipes that are designed to drain rainwater off neighborhood streets and into larger drainage pipes and canals so that it can be pumped out of the City has been identified in 167 locations city-wide. This damage consists of cracked, partially collapsed, or fully collapsed drainage pipes and/or catch basins. This damage prevents water in these areas from draining as rapidly as possible, causing unnecessary and prolonged flooding of streets and property. In the underground drainage pipes themselves, cracks in the pipes allow water to seep out into the foundation of the roadway, causing it to weaken and erode, creating voids underneath the roadways and eventually causing sinkholes to form and/or other catastrophic damage to occur. On the surface, damaged drainage pipes can cause cracks in the pavement and settlement in the pavement and on property adjacent to roadways. Underneath the surface, water from damaged drainage pipes can undermine and cause leaks to water lines, sewer lines, and underground utilities. Significant amounts of rainfall such as those experienced during Hurricane Isaac and other storm events cause existing cracks and other damage to the drainage pipes to become much worse. If these drainage pipe repairs are not completed now, another hurricane or storm could cause additional unnecessary flooding of streets and property damage. As the likelihood of increased flooding and damages becomes greater, and the more the cost of needed repairs increases, the longer these repairs are delayed.

Each location with a damaged drainage pipe or catch basin will be assessed to determine what repairs need to be made in order to ensure the catch basin and/or drainage pipe is fully functional so that it can drain water as designed. The majority of the repairs will require the damaged section of drainage pipe to be dug up and removed, and a new drainage pipe to be installed in its place. Once this is complete, the roadway foundation will be rebuilt and new pavement will be placed over the area. When possible, the work underground will be completed prior to any planned repaving of the roadway as part of the City's capital improvement construction program. And, as with the catch basin cleaning above, any problem in the drainage capacity and proper operation affect the entire City's infrastructure, thereby meeting the LMI national objective.

Location Description:

The City of New Orleans will be making point repairs to the drainage system city wide. Based on 311 calls/logs, the Department of Public Works has compiled a list of 523 known drainage issues that will use this funding to make the necessary repairs. Repairs will be made equally throughout the five council districts (A-E).

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

Activity Supporting Documents:

None

**Project # / Project Title:** R1-DPR(Ext) / Public Facilities Round 1 (Ext)

**Grantee Activity Number:**

DPR-D-E

**Activity Category:**

Debris removal

**Activity Title:**

Drainage Point Repair Design-E

**Project Number:**

R1-DPR(Ext)

**Activity Status:**

Under Way

**Projected Start Date:**

07/20/2015

**Project Title:**

Public Facilities Round 1 (Ext)

**National Objective:**

Low/Mod

**Projected End Date:**

12/31/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:****Benefit Type:**

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$33,200.00
<b>Total Budget:</b>	\$0.00	\$33,200.00
<b>Total Obligated:</b>	\$0.00	\$33,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$33,200.00
Program Funds Drawdown:	\$0.00	\$33,200.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$33,200.00
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**Activity Description:**

The City has located 167 damaged drain lines throughout the City that will require point repairs. The poor condition of these drainage points was exacerbated by Hurricane Isaac. These drain lines are the primary way that the City fights flooding. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed, causing unnecessary flooding and allowing storm water to infiltrate into the roadway foundation, creating sinkholes and undermining the structural integrity of the roadway and damaging water, sewer, and other underground utility lines. These repairs will restore drainage system capacity and repair damaged roadway foundations in the area of the drain line failure to reduce the potential of the type of flooding that was experienced during Hurricane Isaac. These repairs will allow storm water to drain off streets quicker in future storms and reduce flooding. They will prevent future damage to roadways, waterlines, and sewer lines due to settlement and erosion from water leaks in the drain lines.

A properly sized and functioning storm water drainage system is essential to the protection of the public, property, and infrastructure of any metropolitan area. This is especially true in the City of New Orleans, where a significant portion of the city is at or below sea level. This topography presents a unique challenge for storm water drainage.

The City's storm water drainage system is one of the most extensive and complex systems in existence. It consists of approximately 117,770 drainage manholes, catch basins, and inlets, 2,700

miles of underground drainage pipes and canals, 90 miles of open canals, 13 underpass pumping stations, and 22 drainage pumping stations. When it rains, the system is designed to drain an inch of rainfall off the streets in the first hour, and then an additional half-inch of rainfall each additional hour. Rain fall is intended to drain off the streets along curbs gutters and open ditches into catch basins which flow into small drainage pipes that are less than 18 inches in diameter. The small drainage pipes drain the water into larger drainage pipes and canals which take the water to pumping stations. There are two West Bank pumping stations and two stations in Eastern New Orleans that pump rainwater into the Intracoastal Waterway and the Industrial Canal.

Damage to the catch basins and/or small drainage pipes that are designed to drain rainwater off neighborhood streets and into larger drainage pipes and canals so that it can be pumped out of the City has been identified in 167 locations city-wide. This damage consists of cracked, partially collapsed, or fully collapsed drainage pipes and/or catch basins. This damage prevents water in these areas from draining as rapidly as possible, causing unnecessary and prolonged flooding of streets and property. In the underground drainage pipes themselves, cracks in the pipes allow water to seep out into the foundation of the roadway, causing it to weaken and erode, creating voids underneath the roadways and eventually causing sinkholes to form and/or other catastrophic damage to occur. On the surface, damaged drainage pipes can cause cracks in the pavement and settlement in the pavement and on property adjacent to roadways. Underneath the surface, water from damaged drainage pipes can undermine and cause leaks to water lines, sewer lines, and underground utilities. Significant amounts of rainfall such as those experienced during Hurricane Isaac and other storm events cause existing cracks and other damage to the drainage pipes to become much worse. If these drainage pipe repairs are not completed now, another hurricane or storm could cause additional unnecessary flooding of streets and property damage. As the likelihood of increased flooding and damages becomes greater, and the more the cost of needed repairs increases, the longer these repairs are delayed.

Each location with a damaged drainage pipe or catch basin will be assessed to determine what repairs need to be made in order to ensure the catch basin and/or drainage pipe is fully functional so that it can drain water as designed. The majority of the repairs will require the damaged section of drainage pipe to be dug up and removed, and a new drainage pipe to be installed in its place once this is complete, the roadway foundation will be rebuilt and new pavement will be placed over the area. When possible, the work underground will be completed prior to any planned repaving of the roadway as part of the City's capital improvement construction program. And, as with the catch basin cleaning above, any problem in the drainage capacity and proper operation affect the entire City's infrastructure, thereby meeting the LMI national objective.

Location Description:

The City of New Orleans will be making point repairs to the drainage system city wide. Based on 311 calls/logs, the Department of Public Works has compiled a list of 523 known drainage issues that will use this funding to make the necessary repairs. Repairs will be made equally throughout the five council districts (A-E).

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Project # / Project Title:** R1-DRM / Infrastructure Round 1

**Grantee Activity Number:**

DRM-1

**Activity Category:**

Debris removal

**Activity Title:**

Debris Removal/Monitoring

**Project Number:**

R1-DRM

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Infrastructure Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$1,790,757.31
<b>Total Budget:</b>	\$0.00	\$1,790,757.31

<b>Total Obligated:</b>	\$0.00	\$1,790,757.31
<b>Total Funds Drawdown</b>	\$0.00	\$1,790,757.31
Program Funds Drawdown:	\$0.00	\$1,790,757.31
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$1,790,757.31
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

Activity Description:

Immediately following Hurricane Isaac, contractors removed several cubic yards of debris from the public right of way. This debris, consisting of vegetative material, loose construction materials, spoiled or damaged household goods, marsh grass and mud, was a threat to the health and safety of the citizens of New Orleans and was expeditiously removed in order to eliminate the danger. Although the City performed a lot of this work itself, it also had to procure and engage debris removal contractors and debris monitoring experts to perform the massive debris removal program.

Location Description:

Debris removal/monitoring took place city-wide to remove debris caused by Hurricane Isaac. In general, the contractor removed debris from the public right of way including roadways and parks. The amount of debris totaled over 200,000 cubic yards.

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Project # / Project Title:** R1-EFPR-JOC / Public Facilities Round 1

**Grantee Activity Number:**

EFPR-CHML

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Title:**

City High Mass Lighting

**Project Number:**

R1-EFPR-JOC

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Public Facilities Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$9,623.78
<b>Total Budget:</b>	\$0.00	\$9,623.78
<b>Total Obligated:</b>	\$0.00	\$9,623.78
<b>Total Funds Drawdown</b>	\$0.00	\$9,623.78
Program Funds Drawdown:	\$0.00	\$9,623.78
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$9,623.78
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**LMI%:**

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, cladding, lighting and fencing.

Location Description:

High Mast Lighting and Park Fencing

High winds caused structural failure of high mast lighting and fencing through the City park and playground facilities.

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

Activity Supporting Documents:

None

**Grantee Activity Number:**

EFPR-JOC

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Title:**

Emergency Facility Permanent Repairs-JOC

**Project Number:**

R1-EFPR-JOC

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Public Facilities Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:****Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$34,684.57
<b>Total Budget:</b>	\$0.00	\$34,684.57
<b>Total Obligated:</b>	\$0.00	\$34,684.57
<b>Total Funds Drawdown</b>	\$0.00	\$34,684.57
Program Funds Drawdown:	\$0.00	\$34,684.57
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$34,684.57
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

LMI%:

**Activity Description:**

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, and cladding.

**Location Description:**

Several City building components were damaged during Hurricane Isaac as a result of wind damage, rain saturation, and electrical power surges. These buildings were located city wide.

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

EFPR-NOMA

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Title:**

NOMA Permanent Repairs

**Project Number:**

R1-EFPR-JOC

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Public Facilities Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$29,273.61
<b>Total Budget:</b>	\$0.00	\$29,273.61
<b>Total Obligated:</b>	\$0.00	\$29,273.61
<b>Total Funds Drawdown</b>	\$0.00	\$29,273.61
Program Funds Drawdown:	\$0.00	\$29,273.61
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$29,273.61
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**LMI%:**

Activity Description:

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, and cladding.

Location Description:

New Orleans Museum of Art-Wind-driven rain penetrated the NOMA exterior envelope causing water damage to the basement's interior finishes.

Activity Progress Narrative:

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Grantee Activity Number:**

EFPR-NOMA WAREHOUSE

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Activity Title:**

NOMA Warehouse Repairs

**Project Number:**

R1-EFPR-JOC

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Public Facilities Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$21,414.71
<b>Total Budget:</b>	\$0.00	\$21,414.71
<b>Total Obligated:</b>	\$0.00	\$21,414.71
<b>Total Funds Drawdown</b>	\$0.00	\$21,414.71
Program Funds Drawdown:	\$0.00	\$21,414.71
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$21,414.71
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

LMI%:

**Activity Description:**

The hurricane force winds from Hurricane Isaac caused major damage to the City's facilities. The damages mostly consisted of wind-driven rain penetrating building envelopes causing water damage to building interiors and high winds damaging the buildings' roofing, glazing, and cladding.

**Location Description:**

New Orleans Museum of Art Warehouse -High winds caused significant roof damage allowing massive water penetration which caused water damages to the interior including mold.

**Activity Progress Narrative:**

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept</b>	<b>Visible on PDF?</b>
----------------	-------------	--------------	------------	------------------------	------------------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** R1-FAL / Public Services Round 1

**Grantee Activity Number:**

FAL-1

**Activity Category:**

Public services

**Activity Title:**

Force Account Labor

**Project Number:**

R1-FAL

**Activity Status:**

Under Way

**Projected Start Date:**

04/22/2014

**Project Title:**

Public Services Round 1

**National Objective:**

Urgent Need

**Projected End Date:**

04/21/2016

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:****Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$2,041,318.07
<b>Total Budget:</b>	\$0.00	\$2,041,318.07
<b>Total Obligated:</b>	\$0.00	\$2,041,318.07
<b>Total Funds Drawdown</b>	\$0.00	\$2,041,318.07
Program Funds Drawdown:	\$0.00	\$2,041,318.07
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$976,318.07
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

LMI%: 54.63

**Activity Description:**

The City of New Orleans provided force account labor to keep the citizens and the City's assets safe during and immediately after the storm. The City's emergency personnel performed safety patrols, responded to hurricane related emergency scenarios, helped citizens in need to find shelter, and performed other emergency response duties.

**Location Description:**

The City of New Orleans provided force account labor including but not limited to the Police Department and Fire Department to prepare and respond accordingly to the public need both during and after Hurricane Isaac. Public assistance was given city wide to protect both the citizens and the City's assets during and following Hurricane Isaac.

**Activity Progress Narrative:****Activity Location:**

**Address**

**City**

**State**

**Zip**

**Status / Accept**

**Visible  
on  
PDF?**

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

None

**Project # / Project Title:** R2 INF / Infrastructure Round 2

**Grantee Activity Number:**

DPR R2

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Title:**

Drainage Point Repair Round 2

**Project Number:**

R2 INF

**Activity Status:**

Under Way

**Projected Start Date:**

08/22/2017

**Project Title:**

Infrastructure Round 2

**National Objective:**

Low/Mod

**Projected End Date:**

08/21/2019

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Area ( Census )

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$924,279.58
<b>Total Budget:</b>	\$0.00	\$924,279.58
<b>Total Obligated:</b>	\$0.00	\$6,598,010.00
<b>Total Funds Drawdown</b>	(\$2,056,679.73)	\$924,279.58
Program Funds Drawdown:	(\$2,056,679.73)	\$924,279.58
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$499,729.27	\$3,824,646.17
City of New Orleans	\$499,729.27	\$3,824,646.17
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Linear miles of Public Improvement</b>	0	6/15,888

**LMI%:** 52.04

Activity Description:

The City has located 167 damaged drain lines throughout the City that will require point repairs. Damaged drain lines compromise the integrity of the City's storm water drainage system by preventing water from draining as designed.

Location Description:

Activity Progress Narrative:

Currently receiving final invoices for Round 2 Phase I which was completed on 11/27/2018. Awaiting environmental clearance in order to proceed with the additional 92 Round 2 Phase II repairs, restoration and CCTV inspections.

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Project # / Project Title:** R2-Administration / Administrative-Round 2

**Grantee Activity Number:**

Admin. R2

**Activity Category:**

Administration

**Activity Title:**

Administration Round 2

**Project Number:**

R2-Administration

**Activity Status:**

Under Way

**Projected Start Date:**

08/22/2017

**Project Title:**

Administrative-Round 2

**National Objective:**

N/A

**Projected End Date:**

08/21/2019

**Responsible Organization:**

City of New Orleans

**Completed Activity Actual End Date:**

**Benefit Type:**

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$93,255.52
<b>Total Budget:</b>	\$0.00	\$93,255.52
<b>Total Obligated:</b>	\$0.00	\$112,147.64
<b>Total Funds Drawdown</b>	\$47,220.84	\$93,255.52
Program Funds Drawdown:	\$47,220.84	\$93,255.52
Program Income Drawdown:	\$0.00	\$0.00

<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$13,286.66	\$51,650.31
City of New Orleans	\$13,286.66	\$51,650.31
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

Activity Description:

Cost associated with the administration of the Hurricane Isaac allocation.

Location Description:

Activity Progress Narrative:

Payroll costs associated with staff working on the Isaac projects. Error in drawdown amount will be modified with the upcoming payroll expenses.

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

**Project # / Project Title:** R2-PF / Public Facilities Round 2

**Grantee Activity Number:**

DPW-WH-R2

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

R2-PF

**Projected Start Date:**

08/22/2017

**National Objective:**

Urgent Need

**Responsible Organization:**

City of New Orleans

**Benefit Type:**

Area ( Census )

**Activity Title:**

DPW Warehouse Round 2

**Activity Status:**

Under Way

**Project Title:**

Public Facilities Round 2

**Projected End Date:**

08/21/2019

**Completed Activity Actual End Date:**

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$1,081,482.04
<b>Total Budget:</b>	\$0.00	\$1,081,482.04
<b>Total Obligated:</b>	\$0.00	\$1,184,402.36
<b>Total Funds Drawdown</b>	\$7,240.88	\$1,081,482.04
Program Funds Drawdown:	\$7,240.88	\$1,081,482.04
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$7,240.88	\$1,081,482.05
City of New Orleans	\$7,240.88	\$1,081,482.05
<b>Most Impacted and Distressed Expended:</b>	\$0.00	\$0.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**LMI%:** 52.04

**Activity Description:**

DPW will construct a new Maintenance Administration Building with warehouse space consolidated into one structure and associated site work.

**Location Description:**

Activity Progress Narrative:

The DPW Areshous is in substantial completion as of 6/28/19 with 1% of the work left to be completed. Change orders are being processed internally.

Activity Location:

Address	City	State	Zip	Status / Accept	Visible on PDF?
---------	------	-------	-----	-----------------	-----------------

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Activity Supporting Documents:

**Activity Supporting Documents:**

None

Review Checklist History

Status	Date	Action
Active	<a href="#"><u>In Progress</u></a>	<a href="#"><u>View</u></a>   <a href="#"><u>PDF</u></a>