



CITY OF NEW ORLEANS

BlightSTAT

Reporting Period: November, 2013

www.nola.gov/opa



Office of Performance and Accountability

Agenda

- 8:00-8:10 Introduction and Announcements**
- 8:10-8:20 Intake**
- 8:20-8:40 Inspections**
- 8:40-9:00 Hearings**
- 9:00-9:20 Demolitions**
- 9:20-9:40 Code Lien Foreclosures and Sheriff's Sales**
- 9:40-10:00 Reinvestment**

BlightSTAT feedback form on back page of presentation



INTRODUCTION



Purpose and Scope

Purpose: The Landrieu Administration developed a strategic framework to map out the City's overall direction. The framework links services, programs, strategies, objectives, and goals to the City's mission, values, and vision, and incorporates performance measures to assess performance.

In BlightSTAT, City leaders and managers review key performance results related to the Mayor's strategy to reduce blighted properties by 10,000 by the end of 2014. In order to improve results, City leaders and managers review and assess progress achieved, overall trend data, and the likelihood of meeting performance targets. For programs at risk of not meeting targets, leaders and managers identify prospects and tactics for performance improvement, and make adjustments to operational plans as needed. To account to citizens and Councilmembers for the spending of resources provided, BlightSTAT meetings are open to the public.

Scope: BlightSTAT focuses on the Citywide, cross-departmental issue of blight. BlightSTAT does not focus on performance managed in other STAT programs or initiatives, nor does it include in depth discussions of complaints about specific locations.

Questions and Comments: Index cards are available to the public at the sign-in table, which can be used to submit questions and comments or to report specific issues. Throughout the meeting, completed cards will be reviewed. General questions and comments may be discussed by the group and specific issues will be assigned to departments.



City Strategic Framework

Mission

The City of New Orleans delivers excellent service to its citizens with courage, competence and compassion.


Values

Integrity, Excellence, Transparency, Teamwork, Responsiveness, Innovation, Diversity and Inclusion

Vision

New Orleans is a model city. We are a unified city. We are a creative city.

Result Area Goals and Objectives



Strategic Framework

Citywide Result Area: Sustainable Communities
Goal: Support sustainable communities that integrate quality housing, transportation, schools, commercial development, energy efficiency, parks and green space, flood protection and cultural assets.

Objectives and Strategies	Outcome Measures
Maintain and improve public infrastructure 1. Maintain and improve road surface infrastructure 2. Consistently implement Complete Streets philosophy in streets investments 3. Effectively administer the City's capital improvements program 4. Optimize the City's subsurface drainage infrastructure to ensure resilient neighborhoods	<ul style="list-style-type: none"> • Citizen perceptions of condition of streets (UNO Quality of Life Survey) • Mean travel time to work (American Community Survey) • Percentage of workers commuting to work by means other than driving alone (including carpooling, public transportation, biking, and walking)
Promote Quality Neighborhoods 1. Reduce blighted properties by 10,000 by the end of 2014 2. Provide effective sanitation services to residents and businesses 3. Protect and preserve parks and other green spaces 4. Regulate land use to support safe, vibrant neighborhoods and preserve historic properties	<ul style="list-style-type: none"> • Blighted addresses or empty lots • Citizen perceptions of parks and recreation (UNO Quality of Life Survey) • Citizen perceptions of trash pickup (UNO Quality of Life Survey) • Citizen perceptions of general quality of life (UNO Quality of Life Survey) • ParkScore (based on acreage, service and investment, and access) (Trust for Public Land)
Promote energy efficiency and environmental sustainability 1. Restore the City's marshes and coastline 2. Promote green energy and other sustainability measures 3. Remediate brownfields, lead, and other environmental hazards	<ul style="list-style-type: none"> • Percentage of days with healthy air quality (EPA) • Health based drinking water violations (EPA) • Certified green buildings (US Green Building Council) • Land acres in Orleans Parish (US Geological Survey)



Overview of the Blight Reduction Process

311



1. INTAKE AND INPUT



2. INSPECT



3. RESEARCH



4. NOTICE



SHERIFF'S SALE



COMPLIANCE



5. HEAR



DEMOLITION



JUDGMENT



LOT CLEARING



BlightSTAT November, 2013

311




(OR)




INTAKE





The decrease in requests is largely because of cold weather, as people call less when lawns grow slowly.




There was a very large number of inspections in November, causing the queue to decrease substantially.

Two new title researchers have been hired and will begin working in the next couple of weeks.



INSPECT





With a large increase in productivity in November and December, Code Enforcement anticipates that they will be able to meet their target of 15,000 inspections by the end of the year. The increase in inspections is largely due to plotting inspection routes more efficiently and targeting areas with more blight.

Number of New Cases in Queue Decreased Substantially

Responsible Organization:
Code Enforcement

Data Source:
LAMA

Definitions:

New Cases:

Any case that is opened after January 1st, 2013

New Initial Inspection:

An initial inspection on a new case. New initial inspections are a subset of the initial inspections shown on the previous slide

Queue: The list of all new cases awaiting inspection

Note:

The number in parentheses gives the change from the previous month

Month	Monthly Average Days to Complete New Initial Inspections	YTD Average Days to Complete Inspections	Average Age of New Cases Still in Queue	Total New Cases in Queue	Total New Initial Inspections Completed
January	1	1	16	175	136
February	7	5	29	236	354
March	10	8	30	269	803
April	7	8	33	324	1294
May	10	8	35	471	1644
June	8	8	42	628	2195
July	12	9	48	895	2633
August	15	10	59	1141	3055
September	20	11	69	1350	3476
October	19	12	95	1277	4041
November	92 (+73)	28 (+16)	126 (+31)	762 (-515)	5046 (+1,005)

Action Item

Date	Responsible Parties	Action Item	Due	Status
11/14/2013	P. Bascos, J. Thornton, W. Reid	Develop plan to target new cases that remain uninspected	End of 2013	Code Enforcement has identified all new cases that remain in the inspection queue and developed an inspection plan to eliminate the new case backlog. Inspectors normally assigned to less blighted districts will target these cases.




Code Enforcement reported that at the time of this meeting they have finished all cases in their new inspection queue. Because many of the inspections completed in November and December were older cases, Code Enforcement will likely not meet their target of completing new initial inspections by 30 days.




HEAR





The job posting for four new title researchers has been written and is currently awaiting posting by Civil Service. The target for initial hearings in 2014 has been decreased to 5,000. To meet this target, Code Enforcement will need to hold 333 initial hearings per month.



The cases that were reset for no reinspection were reset because of address errors. These properties are generally vacant lots.

Cases that are reset or dismissed for another legal issue are reset because of issues beyond the control of Code Enforcement. In many of these cases, the property owner is working to bring their property into compliance.


Responsible Organization:
Code Enforcement

Data Source:
LAMA


Definitions:
Guilty: A hearing where the property is judged to be blighted
In Compliance: A hearing where the property is judged not to be blighted (though fines from previous violations may be levied)
Work in Progress: A hearing where the property is not yet in compliance but the owner has proof that they are in the process of bringing it up to code
Insufficient Notice: A hearing where Code Enforcement did not give the property owner the necessary amount of time before the hearing, leading to the case being reset
No Reinspection: A hearing where Code Enforcement failed to inspect the property a sufficient number of times, leading to the case being reset
Other Legal Issue: A hearing that is reset for another reason, generally administrative issues
Note: There are three cases in September for which results are pending.

Most Reset Cases Reach Judgment at Next Hearing

Hearing Results Breakdown



Number of Times Cases Have Been Heard in 2013



Measure	2013 YTD Actual	2013 Target	Status
Percent of hearings reset due to failure to re-inspect the property	4.0%	≤5%	On Target
Percent of hearings reset due to failure to properly notify the owner	1.6%	≤3%	On Target

● On Target ▲ Within 10% of Target ◆ Off Target



Fifty Two New Properties Brought into Compliance in November

Responsible Organization:
Code Enforcement


Data Source:
LAMA

Definitions:

In Compliance: A hearing where the property is judged not to be blighted (though fines from previous violations may be levied)

Approved Lien Waivers: When a property is found guilty at a hearing, the City can place a lien on the property that the owner must pay. If the owner later brings the property up to code, they can file to have the lien removed.


Number of Properties Brought into Compliance





DEMOLITION






Invitations to bid for FEMA and Strategic Demolition (SDER) contracts were completed in November. Code Enforcement is awaiting action from the Louisiana Office of Community Development on the SDER contract before a new contractor is found.

Even though there is not a contractor in place, Code Enforcement is continuing the necessary processes to demolish properties. There are approximately 25 properties in the queue and the first demolition will be of a large multi-unit property.



LOT CLEARING






Code Enforcement and NORA hope to have their CEA completed by the end of the year. Code Enforcement can still refer properties to NORA for lot cutting even before the CEA is complete and mor properties will be referred in December.




CODE LIEN FORECLOSURES AND SHERIFF'S SALES






The three cases that were not accepted for title research or ownership errors require a new filing. The five cases with minor correctable errors can be re-filed readily.



Positive movement was reported on the lien foreclosure pipeline, as the number of cases requiring City action has decreased and the number of sales has increased.



There were fewer sales in the past couple of months because of seasonal variation, with interest generally decreasing around the holidays.

Code Enforcement has started strategically focusing on selling properties that are in place-based areas. Discussion focused on the need for the New Orleans Redevelopment Authority and the Office of Community Development to coordinate their redevelopment efforts on areas where Code Enforcement holds the most sales.

Commercial Properties Update

Responsible Organization:
Code Enforcement and Law

Data Source:
Code Enforcement

609 Jackson – previous judgment overturned. BK but property removed from Claim. Case restarted. Inspected and in research queue.
 6601 Plaza/5700 Read (Grand Theatre) - Property is undergoing legal review
 6700 plaza (former RTA Building) – Previous case was reset with work in progress-next hearing scheduled for 3/17/2014
 10301 I-10 W. Service Road (Palms apartments)- Property received judgment 10/28/2013
 10112-16 Plainfield Dr – Hearing 12/10/2013 9:30am
 8500 Lake Forest (abandoned gas station) –
 3010 Sandra Place (Crescent City Gates) –
 10101 Lake Forest – Secured, debris clearance ongoing
 6001 Bullard (old Schwegmann) – waiting for hearing date. Building open
 5951 Milne (Lakeview School) – Hearing held on 12/1/2013
 6324 Chef Menteur – Private sale failed. Preparing writ
 55195 Michoud (Six Flags -13-07023-PNBL) – Code Enforcement working with manager to remediate property
 5650 Read –Permits issued. The property is accessible and pool has water. Case will be restarted
 23804 Read (aka 5851 Read) – Consent judgment has been signed. CEHB will monitor
 8580 Lake Forest (parking lot) – Maintained. CEHB will monitor
 9660 Lake Forest (strip mall)– Secured. CEHB will monitor.
 6800 Plaza –Property secured. CEHB will monitor
 2800 Sullen – Sheriff’s sale scheduled for 12/19/2013
 4300 Sullen – Private demolition permits
 8501 Lake Forest Blvd (aka 8500 I-10 Service Road) private litigation still open.

Action Item

Date	Responsible Parties	Action Item	Status
7/11/13	P. Bascos	Bring Safety and Permits and the City Planning Commission into blighted commercial property abatement meetings. Ensure that zoning variances and building permits align with redevelopment strategies.	




Code Enforcement reported that 609 Jackson-property owner filed bankruptcy and the case has been restarted. It is currently in the research queue, but the research process should be fairly simple.

The Lakeview School at 5951 Milne will be put up for sale and not demolished.

REINVESTMENT





The New Orleans Redevelopment Authority (NORA) anticipates 60-80 closings in December through the Lot Next Door program. With these and further closings from their successful auction in October, NORA anticipates meeting their target of returning 500 properties to commerce in 2013.


8 Units Sold Using the HUD Neighborhood Stabilization Program, Phase 2 (NSP2) Award in November

Responsible Organization:
New Orleans Redevelopment Authority (NORA)

Data Source:
NORA

Definitions:
Neighborhood Stabilization Program, Phase 2 (NSP2):
NSP2 is a competitive program that was established by the US Department of Housing and Urban Development (HUD) to stabilize neighborhoods whose viability has been and continues to be damaged by the economic effects of properties that have been foreclosed upon and abandoned

NSP2 Housing Units	
Sold	118
Rented	178
Complete and For Sale/Rent	115
Under Construction	50
In Pre-Development	8
TOTAL	469




Action Item

Date	Responsible Parties	Action Item	Status
2/14/13	D. Lessinger and D. Ross	Develop a timeline to share additional public investment information with the public on data.nola.gov	




Substantial movement continues to be made on properties developed using the NSP2 Award. No new properties will be added through this program.



The Office of Community Development (OCD) finalized several new contracts through the Rental Housing Program and there are 200 new properties in their pipeline, 75 of which have already entered pre-development.

OCD reported that they will be close to meeting their target for the Owner-Occupied Rehabilitation program, if they do not meet it outright. OCD reported that they anticipate meeting their target through the Rental Housing program. OCD reported that they will not meet their target for the Homeownership Development Program.



The Office of Community Development (OCD) reported that they have reached 536 total soft second mortgage commitments. OCD reported that they may not have enough funds to continue the Soft Second Program, but they are going to request that the Louisiana Office of Community Development continue funding the program.